

const of H.L.R.CC Bridge in Place of Existing

Schedule XLV-Form No. 134

Scree Pile Bridge in Place of Maankali
Road

MAANKALI

DIVISION

Dakhbanga-2

Volume-II

SUB-DIVISION

Singulara

Section-02

MBN^o - 1523

MEASUREMENT BOOK

Agency - MUKASH KUMAR Jha

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
N/W:- Construction of H.L.R.C. Bridge in place of existing Screw pile Bridge in pipe to Mankauli Road under Sighwana Block.					
Agency:- Sri Mukesh Kumar Jha.					
Agreement.No- 41 SBD/2020-21					
Date of start - 28.08.2020.					
Date of completion - 27.08.2021.					

ABSTRACT OF COST.

All Measurement are taken vide

T.M.D. No. —

① Clearing and grubbing Road Land — — T/S. vide T.B.M					
P-② — 0.064 Hect.					
① Rs 51134=00/Hect — Rs 3273=00					
② Dismantling of steel work in all types — — cutting of river.					
M.D. 140 - 893, P- 83 ⑨2					
Item No- ③ ② — 5.75 MT					
① Rs 1429=00/MT — Rs 8217=00					
③ Const of embankment with approved materials deposited from road way cutting and excavation from approved — — T/S vide T.M					
P-② — 128.00 m ³					
① Rs 29258/m ³ — Rs 3786200					
Total Rs 15,276=00					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measure			Contents of area
	No.	L.	B.	
		DP = 45		1,97,70,304 = 00
(35) Strip seal expansion joint				
extending to max. 1" bar				
Installation - vide 17.11.80 - 373				
Went - 12/12				
P - 25		25.35 m		
@ Rs 10,790.00/m				Rs 2,73,679.20
(36) White washing two coats on				
plaster walls and free				T/S
vide TMD.				
P - 2		98.206 m ²		

@ Rs 872.00/m ²		Rs 82,572.00
		2,00,52,240.00
(37) Add G.S.T. 12%		Rs 24,06,269.20
Add L.C.S.S. 1%		Rs 2,00,522.20
Add S.F. (Previous)		Rs 23,299.20
Add S.P. (TMD Bill)		Rs 15,466.20
Total Rs -		2,26,97,796.20
Less 12.50% Below		Rs 28,37,225.00
		1,98,60,571.20
Less Previous payment		Rs 1,80,39,970.00
Total		Rs 18,20,601.20

not paid
24/03/25
JF

Nikhil
24/3/25
NE

Continuation

24/3/25