

Schedule XIV Form No.-134

BIHAR P.W.D.

48ms 240

Proposed R.C. Box Culvert Across Baisakhata to
Purnia of ch-2-cokm under Chauradama Block

DIVISION

W
ESTIMATE

SUB-DIVISION

MEASUREMENT BOOK

259

M/S Tansighe Traders

1st on A/C Bill

Name of work-

1

Situation of work-

Agency by which work is executed-

Date of measurement-

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -	Proposed RCC Box Culvert Across				
	Baisakhwa to Purainiya culch - 2000				
Agency -	M/s Tareque Traders.				
Agg. No -	20/SBD/2024-25				
Date of work start -	27.09.24				
Date of completion -	26.09.25				

work Done

① E/W in excavation for foundⁿ...

$$\text{Found}^n - 1 \times 15.300 \times 9.05 \times 2.047 = 283.438$$

$$\text{Extra for sheet Key} - 2 \times 15.300 \times \frac{1.38 + 0.100}{2} \times 0.980 = 29.688$$

$$313.126 \text{ m}^3$$

② Sand Filling in foundⁿ...

$$\text{Found}^n - 1 \times 14.700 \times 7.07 \times 0.100 = 10.393$$

$$\text{Below Sheet Key} - 2 \times 14.700 \times \frac{1.08 + 0.300}{2} \times 0.100 = 2.029$$




$$12.422 \text{ m}^3$$

③ P/W & Laying PCC M-15 in

$$\text{Found}^n = \dots$$

Continuation

Sch. XI V-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/F. Rs 5145243.00
less below @ 0.53% =					Rs 27270.00
					<u>Limit Rs 5117973.00</u>
 20.03.25 J.E.					Rs 2200000.00
 20.3.25 A.E.					
					 20/03/25 B.E.

Amount
Vetter No 0404-13101/25
Amount - 2200000.00

V/L No. _____ Date of _____
 get on MC bill B.F. 2200000
 T. value 1864400
 Sch. XLV-Form No. 134 10

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Memo of Payment</u>					
8% S.D.				176000	
2% S.H.				37288	
1% L.C.				22000	
1% C.G.S.T				18644	
1% S.G.S.T				18644	
(10%) S. fee				23267	
Royalty				16560	
Total deduction				312403	
Pay by cheque				1887597	
Total				2200000	

passed for (Rs. 2200000/-)
 Rupees twenty two lakh
 only.

[Signature] 24/03/15
 EXECUTIVE ENGINEER
 R.W.D. (W) Division, Raxaul
[Signature] 24/03/15