

H.L. RCC Bridge in Nargada, to Bharmada at
Schedule XLV-Form No. 134 ^{Ch-1-010K}
State Scheme (NABARD)

1/5 Raj Construction
gr. No. - 69 SBD/2023-24

DIVISION

Kadwa-01 SUB-DIVISION

No. 2212

MEASUREMENT BOOK

ABSTRACT

40th on A/c Bill

22 Abstract

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Const. of Rcc H.L Bridge in Nargada to Bhamardah at ch:- 1.010 Km.					
Agency:- M/s Raj Construction at Meenapur, Samari, Katihar					
Agreement No:- 69 SBD/ 2023 -24					
Date of Work order:-				7.02.2024	
Date of Completion:-				6.08.2025	

(1/1) E/work in excav. for structures
Comp. as per draw. and T.S
= 366.90 m³ vide Qty TMB P-12

@ Rs. 427.09/m³ = Rs. 156699 = ∞

(2/3) p/v and Const. temp. earth
island

= 01 Nos. vide Qty TMB P-12

@ Rs. 329772.80/each = Rs. 329773 = ∞

(3/4) p/v and Constructing one span
Service Road

= 33.0 m vide Qty TMB P-13

@ Rs. 5951.95/m = Rs. 196414 = ∞

(4/5) p/v and laying pcc M-15
leveling Course

= 18.95 m³ vide Qty TMB P-13

@ Rs. 8545.81/m³ = Rs. 161943 = ∞

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/F from page - 29					
=Rs -		349	1372	7	=00
Add 18% G.S.T = Rs -		62	887	1	=00
=Rs		62	844	71	=00
Add 1% L.Cess = Rs		3	4913	7	=00
Add S.F (prev. Bill) = Rs		9	18	76	=00
S.F Current Bill = Rs		194	32	=00	
T = Rs		4165	864	3	=00
less 1.29% Below = ⊖ Rs		53	739	6	=00
= Rs		4112	1247	=00	
⊖ prev. Bill = ⊖ Rs		3506	8887	=00	
= Rs		605	2360	=00	

6/02/25
J-E

66/07/2025
N

Attested
Executive Engineer
Rural Works Department
Works Division, Barsoi