

MMGISY (N.D.B) Awresh

कोई सच्य विद्यालय कोई अपविता टोल
Shedule XLV Form No. 134. (पुर्व होना)

SIRHAN-01

DIVISION

पचरली

SUB-DIVISION

Measurement Book

2472

सेवेक !- श्री जितेन्द्र सिंह (चपरा)

2nd on A/c B/M

12

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W :- Construction of Road from Kodie Middle School to Kodie Awadhya Jola (Kusub Jola)					
N/Agency :- Jitendra Singh At - Nawada, Isnorkul SARAN PIN - 841441					
Agf NO :- 19 SBD/24-25					24/10/24
DOS - 07-09-24					
DOC - 06-09-25					

Record Measurement					
1. GSB Provided in Profile					
Correction					
9 X 1.35 X 0.2m av					= 1.215m ³
6 X 1.42 X 0.2m av					= 0.852m ³
11 X 1.83 X 0.2m av					= 2.013m ³
8 X 1.33 X 0.2m av					= 1.064m ³
9m X 1.30m X 0.2m av					= 1.17m ³
10 X 1.05m X 0.2m av					= 1.05m ³
6 X 2.1m X 0.2m av					= 1.26m ³
7 X 1.3m X 0.2m av					= 0.91m ³
2 X 6 X 1.57 X 0.2m av					= 1.884
					11.418m ³
Total GSB					= 11.418m ³ + 83.401 = 94.819m ³
					Limit = 91.70m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
1. Prov. & fixing of benchmark					
Reference pillar - do - do -					
(1/42) (i) Benchmark pillar					
V.T.M.B item (1) Page (1)					
= 1 No @ Rs 4715.28 = Rs 4715-00					
(2/48) (ii) Reference pillar - do - do -					
Qty V.T.M.B item (2) Page (1)					
= 2 No @ Rs 2202.07 = Rs 4404-00					
(3/47) clearing & grubbing Road					
Land - do - do - grubbing					
- do - do -					
Qty V.T.M.B item (3) Page (3)					
= 0.35 Ha @ Rs 76926.10 = Rs 26924-00					
(4/50) Box cutting excavation for roadway					
in soil using manual - do - do -					
Qty V.T.M.B item (4) Page (2)					
= 63.75 m ³ @ Rs 104.02 = Rs 6,631-00					
(5/51) Construction of embankment					
lead 100m - do - do -					
V.T.M.B Page (15) item (10-11)					
= 138.39 m ³ @ Rs 174.66 = Rs 24171-00					

Rs 66,845-00

Continuation