

Road Name - Pohiya Phala to Shikhar Dargah

Schedule XLV-Form No. 134

Shikhar hote hue Sahab Singh ka
Taka

कार्यपाल अधिवक्ता

ग्रामीण विकास विभाग

कार्य प्रमंडल, जयपुर।

DIVISION

A. E. R. W. P. (W) SUB-DIVISION

Devalgarh

Contractor Name - Raj Bhusban Singh

MEASUREMENT BOOK

No = 2730

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd year maintenance work					
Name of work	Construction and maint. of road from Poniya dhala to Shiv Dayal Rai ke ghar hote hue Sahab Singh Chhimy to L=3.605km				
Pkg. No.	MMSY-NAB-BRRP/83 Chapra-01				
Ass. No.	3/SB/2020-21				
Name of agency	M/s Rajbhusan Singh At mukera				

Ass. value	Rs (183,90237 + 3063984)				
	Below - 0.15%				
Down to commence the work	03/06/2020				
Down to complete the work	02/06/21				
Actual date of complete work done	20/04/21				
(1/2)	Making up of Berms/ Shoulder stripping do cell comp. job -				
L/S	$5 \times 15 \times 0.75 = 56.25 m^2$				
"	$9 \times 15 \times 0.85 = 114.75 m^2$				
"	$7 \times 15 \times 0.80 = 84.00 m^2$				
R)	$8 \times 15 \times 0.80 = 96.00 m^2$				

R.F. = Rs 3,97,784

Particulars

Details of actual measurement

Contents of area

(8/12)

No. L. B. D.

White washing of
porcupet walls of
C/P works do all
comp job V.P.No. (71)

T.m.B

189.00 m² @ Rs 16 = 38/m² = Rs 3096.00

(9/12)

Road marking with
hot applied thermo-
Plastic do all comp.
Job B.A. Smt V.P.No. (72)

T.m.B

506.00 m² @ Rs 7.35 = 44/m² = Rs 3,72,102.00

(14)

Road marking

hot applied thermo-

Plastic & Rigid surface

do all comp. job

V.P.No. (22) T.m.B

225.00 m² @ Rs 817288/m² = 2 Rs 1,84,016.00

Rs 9,14,029.00

Less 0.15% below 10 1371.00

Rs 9,12,658.00

Rup
28/06/24
J.C.

Rup
30.6.24
A.E.

C & P

Arivalu
29/7/24

EE