

Whogha Dabas Road Po Lathani
Schedule XLV Form N.134.

MR 3054

P.W.D.

Pril 1st Singh.

DIVISION

SUB DIVISION

MB. No-2528, 24403-2910201

MEASUREMENT BOOK

Ist on A/c bill

Name of Work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

These four lines should be repeated and the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
Name of Work - Ghagha Dabar Road					
To Lathani under NMP - 2018					
Head - 3054 MR					
Package No - MR-N/23-24/Banka-2/08					
Agency - Anil Kumar Singh					
Agg No - 12 MBD/2024-25					
D/commencement - 30-08-2024					
D/completion - 29.5.2025					
D/entry -					

All measurement vide R.E.N.B NO-

& P.No.-

Item No - ① clearing and

brushing of road land da

$$92 \times 30m \times 2 \times 1.00m = 5520.00m^2$$

$$1 \times 8m \times 2 \times 1.00m = 16.00m^2$$

$$13 \times 30m \times 2 \times 1.00m = 780.00m^2$$

$$1 \times 17m \times 2 \times 1.00m = 34.00m^2$$

$$6350.00m^2$$

$$\text{or, } 0.66 \text{ Hect}$$

Item No - ② consⁿ of h.s.B

grading-II for pot holes

do — do —

(Continuation)

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
			B.F. R.	90	66735=00
Add 18% for G.S.T &					
1% for L-cess			(+)	R.	1722680=00
					R. 10789415=00
Add for S fee			(+)	R.	95257=00
					R. 10884672=00
Less 0.04% as per					
agreement (-)				R.	4354=00
Certified that				R.	10880318=00
work has been completed as per					
specification					
					24.02/2025
					AE