

1st Running Account Bill

1

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:	Raghuampur Village to New Raghuampur.				
Agency :	Maa. Shyampati Const.				
Date of start:	15/11/2024				
Date of Completion :	30/02/2025				(20/02/2025)
Aggrement No	07/MBD/2024-25				
Record Entry					

Date of Entry: 27/11/2024					
Date of Measurement: 27/11/2024					
① Clearing and Grubbing of Road Land (by manual means)...					
$2 \times 8 \times 30 \times 0.75 = 360 \text{ m}^3$					
$2 \times 5 \times 30 \times 1.25 = 375 \text{ m}^3$					
$2 \times 11 \times 30 \times 1.00 = 660 \text{ m}^3$					
$2 \times 6 \times 30 \times 0.75 = 270 \text{ m}^3$					
$2 \times 3 \times 30 \times 1.75 = 315 \text{ m}^3$					
					1980.00 m ³
					or 0.198 Ha

Continuation:



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
② Construction of Subgrade and Earth shoulder					
(i) For BT Portion					
					$2 \times 5 \times 30 \times 0.6 \times 0.45 = 81 \text{ m}^3$
					$2 \times 4 \times 30 \times 0.5 \times 0.4 = 48 \text{ m}^3$
					$2 \times 1 \times 20 \times 0.45 \times 0.35 = 6.3 \text{ m}^3$
					$2 \times 6 \times 30 \times 0.6 \times 0.45 = 97.2 \text{ m}^3$
					$2 \times 1 \times 30 \times 0.5 \times 0.4 = 12 \text{ m}^3$
					<u>244.5 m³</u>
(ii) For cc Portion					
					$\Rightarrow 2 \times 2 \times 30 \times 0.4 \times 0.2 = 9.6 \text{ m}^3$
					$\Rightarrow 2 \times 3 \times 30 \times 0.4 \times 0.2 = 14.4 \text{ m}^3$
					<u>24.0 m³</u>
③ Granular Sub-base with Well Graded Material - Gr II					
					$\Rightarrow 1 \times 3.0 \times 1.20 \times 0.120 = 0.43 \text{ m}^3$
					$\Rightarrow 5 \times 5.2 \times 1.20 \times 0.150 = 4.68 \text{ m}^3$
					$\Rightarrow 4 \times 3.8 \times 1.40 \times 0.100 = 2.13 \text{ m}^3$
					$\Rightarrow 4 \times 4.4 \times 0.90 \times 0.160 = 2.53 \text{ m}^3$
					$\Rightarrow 2 \times 3.7 \times 0.70 \times 0.110 = 0.57 \text{ m}^3$
					$\Rightarrow 3 \times 1.9 \times 1.10 \times 0.170 = 1.07 \text{ m}^3$
					<u>11.41 m³</u>

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(a) Providing and Laying					
WBM - 6.11					
$\Rightarrow 1 \times 3.0 \times 1.30 \times 0.075$					$= 0.29 \text{ m}^3$
$\Rightarrow 5 \times 5.2 \times 1.30 \times 0.075$					$= 2.54 \text{ m}^3$
$\Rightarrow 4 \times 3.8 \times 1.50 \times 0.075$					$= 1.71 \text{ m}^3$
$\Rightarrow 4 \times 4.4 \times 1.00 \times 0.075$					$= 1.32 \text{ m}^3$
$\Rightarrow 2 \times 3.7 \times 0.80 \times 0.075$					$= 0.44 \text{ m}^3$
$\Rightarrow 3 \times 1.9 \times 1.20 \times 0.075$					$= 0.57 \text{ m}^3$
$\Rightarrow 4 \times 6.4 \times 1.40 \times 0.075$					$= 2.69 \text{ m}^3$
$\Rightarrow 2 \times 1.9 \times 1.50 \times 0.075$					$= 0.43 \text{ m}^3$
Total =					9.93 m^3

(5) Providing and Laying					
WBM - 6.11					
$\Rightarrow 1 \times 3.0 \times 1.40 \times 0.075$					$= 0.32 \text{ m}^3$
$\Rightarrow 5 \times 5.2 \times 1.40 \times 0.075$					$= 2.73 \text{ m}^3$
$\Rightarrow 4 \times 3.8 \times 1.60 \times 0.075$					$= 1.82 \text{ m}^3$
$\Rightarrow 4 \times 4.4 \times 1.10 \times 0.075$					$= 1.45 \text{ m}^3$
$\Rightarrow 2 \times 3.7 \times 0.90 \times 0.075$					$= 0.50 \text{ m}^3$
$\Rightarrow 3 \times 1.9 \times 1.30 \times 0.075$					$= 0.56 \text{ m}^3$
$\Rightarrow 4 \times 6.4 \times 1.50 \times 0.075$					$= 2.88 \text{ m}^3$
$\Rightarrow 2 \times 1.9 \times 1.60 \times 0.075$					$= 0.46 \text{ m}^3$
$\Rightarrow 1 \times 5.8 \times 1.70 \times 0.075$					$= 0.74 \text{ m}^3$
$\Rightarrow 3 \times 3.3 \times 1.90 \times 0.075$					$= 1.41 \text{ m}^3$
$\Rightarrow 2 \times 3.8 \times 0.70 \times 0.075$					$= 0.40 \text{ m}^3$

Continuation

13.27 m^3

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑥ Providing and applying Prime coat					
	1	3.0	1.40	0.075	$= 0.32 \text{ m}^3$
	5	5.2	1.40	0.075	$= 2.73 \text{ m}^3$
	4	3.8	1.60	0.075	$= 1.82 \text{ m}^3$
	4	4.4	1.10	0.075	$= 1.45 \text{ m}^3$
	2	3.7	0.90	0.075	$= 0.50 \text{ m}^3$
	3	1.9	1.30	0.075	$= 0.56 \text{ m}^3$
	4	6.4	1.50	0.075	$= 2.88 \text{ m}^3$
	2	1.9	1.60	0.075	$= 0.46 \text{ m}^3$
	1	5.8	1.70	0.075	$= 0.74 \text{ m}^3$
	3	3.8	1.90	0.075	$= 1.41 \text{ m}^3$

	2	3.8	0.70	0.075	$= 0.40 \text{ m}^3$
					13.27 m^3
← Area of Prime coat					$= 13.27 \text{ m}^3$
					0.075 m
					$= 176.93 \text{ m}^2$

⑦ Providing and applying Tack Coat with Bitumen Portion/emulsion.

For SDBR Portion					
⇒	5	30	3.75		$= 562.5 \text{ m}^2$
⇒	4	30	3.75		$= 450.0 \text{ m}^2$
⇒	1	20	3.75		$= 75.0 \text{ m}^2$
⇒	6	30	3.75		$= 675.0 \text{ m}^2$

Continuation

⇒ 1 × 30 × 3.75 = 112.5 m²

1875.0 m²

[Signature]
01/12/2024
H.E.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8) Providing and laying Semi Dense Bituminous Concrete -					
⇒	5	30	3.75	0.025	14.06 m ³
⇒	4	30	3.75	0.025	11.25 m ³
⇒	1	20	3.75	0.025	1.875 m ³
⇒	6	30	3.75	0.025	16.875 m ³
⇒	1	30	3.75	0.025	2.81 m ³
					46.87 m ³
9) Construct ⁿ of dry lean Cement concrete Sub-Base					
⇒	1	3.1	0.7	0.1	0.22 m ³
⇒	2	3.7	1.1	0.1	0.82 m ³
⇒	1	3.3	1.3	0.1	0.429 m ³
					1.47 m ³
10) Construct ⁿ of Panel Concrete Pavement over prepared sub base					
⇒	2	30	3.75	0.125	28.125 m ³
⇒	3	30	3.75	0.125	42.18 m ³
					70.30 m ³
11) Providing and laying Hot Applied Thermoplastic compound with Reflectorsing Glass Beads..					

Continuation

Continuation

Abstract of Cost

(1/1) Clearing & Grubbing of Road Land vide manual means

vide TMB Pg (1) item (1)

$\Rightarrow 0.1980 \text{ ha} @ \text{Rs } 76928.08$

$= \text{Rs } 15231.86$

(2/2) Construcⁿ of Subgrade and Earthen Shoulder

for BT portion vide TMB Pg (2)

item (2) (i) $\Rightarrow 244.5 \text{ m}^3 @ \text{Rs } 271.63$

$= \text{Rs } 66413.53$

for CC portion vide TMB Pg (2)

item (2) (ii) $\Rightarrow 24.0 \text{ m}^3 @ \text{Rs } 271.63$

Continuation

$= \text{Rs } 6519.00$

88164.39

2nd & Final Account Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Raghurampur Village to New Raghurampur					
Agency: Maa Shyamprati Const.					
Date of start: 15/11/2024					
Date of completion: 20/02/2025					
Aggrement No: 07/M3D/2024-25					
Record Measurement					
Date of Entry: 20/02/2025					
Date of Measurement: 20/02/2025					

② Construction of Subgrade and Earthen Shoulder.

For ee portion

$$\Rightarrow 2 \times 3 \times 30 \times 0.45 \times 0.25 = 20.25 \text{ m}^3$$

$$\Rightarrow 2 \times 2 \times 11 \times 0.35 \times 0.35 = 5.39 \text{ m}^3$$

$$\Rightarrow 2 \times 7 \times 30 \times 0.45 \times 0.3 = 56.7 \text{ m}^3$$

82.34 m³

③ Granular Sub-base with well Graded Material - Gr II.

$$\Rightarrow 4 \times 6.4 \times 1.30 \times 0.150 = 4.99 \text{ m}^3$$

$$\Rightarrow 2 \times 1.9 \times 1.40 \times 0.120 = 0.64 \text{ m}^3$$

$$\Rightarrow 1 \times 5.8 \times 1.50 \times 0.100 = 0.87 \text{ m}^3$$

$$\Rightarrow 3 \times 3.3 \times 1.70 \times 0.130 = 2.19 \text{ m}^3$$

Continuation

8.69 m³



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4) Providing and laying 1:1.5M-Grit					
$\Rightarrow 1 \times 5.8 \times 1.60 \times 0.075 = 0.70 \text{ m}^3$					
$\Rightarrow 3 \times 3.3 \times 1.80 \times 0.075 = 1.34 \text{ m}^3$					
$\Rightarrow 2 \times 3.8 \times 0.60 \times 0.075 = 0.34 \text{ m}^3$					
$\Rightarrow 5 \times 2.0 \times 1.00 \times 0.075 = 0.75 \text{ m}^3$					
$\Rightarrow 5 \times 6.5 \times 1.20 \times 0.075 = 2.93 \text{ m}^3$					
$\Rightarrow 3 \times 2.0 \times 1.30 \times 0.075 = 0.59 \text{ m}^3$					
$\Rightarrow 2 \times 5.9 \times 1.40 \times 0.075 = 1.24 \text{ m}^3$					
					7.89

5) Providing and laying 1:1.5M-Grit

$\Rightarrow 5 \times 2.0 \times 1.10 \times 0.075 = 0.83 \text{ m}^3$	
$\Rightarrow 5 \times 6.5 \times 1.30 \times 0.075 = 3.17 \text{ m}^3$	
$\Rightarrow 3 \times 2.0 \times 1.40 \times 0.075 = 0.63 \text{ m}^3$	
$\Rightarrow 2 \times 5.9 \times 1.50 \times 0.075 = 1.33 \text{ m}^3$	
$\Rightarrow 4 \times 4.5 \times 1.40 \times 0.075 = 1.89 \text{ m}^3$	
$\Rightarrow 4 \times 3.8 \times 1.60 \times 0.075 = 1.82 \text{ m}^3$	
$\Rightarrow 2 \times 2.0 \times 1.30 \times 0.075 = 0.39 \text{ m}^3$	
$\Rightarrow 3 \times 6.5 \times 1.60 \times 0.075 = 2.34 \text{ m}^3$	
$\Rightarrow 4 \times 2.0 \times 1.80 \times 0.075 = 1.08 \text{ m}^3$	
	13.98 m ³

6) Construction of Dry Lean Cement Concrete Sub-base.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\Rightarrow 3 \times 3.8 \times 1.4 \times 0.1$					$= 1.59 \text{ m}^3$
$\Rightarrow 2 \times 4.6 \times 1.7 \times 0.1$					$= 1.56 \text{ m}^3$
$\Rightarrow 2 \times 3.9 \times 0.6 \times 0.1$					$= 0.47 \text{ m}^3$
$\Rightarrow 1 \times 2.9 \times 1.75 \times 0.1$					$= 0.51 \text{ m}^3$
$\Rightarrow 3 \times 2.3 \times 1.6 \times 0.1$					$= 1.10 \text{ m}^3$
$\Rightarrow 4 \times 3.5 \times 0.5 \times 0.1$					$= 0.70 \text{ m}^3$
					<u><u>5.93 \text{ m}^3</u></u>

⑦ Const. of Panel Concrete
Pavement over prepared sub base

$\Rightarrow 1 \times 5 \times \frac{(3.3 + 3.8)}{2} \times 0.25$					$= 2.22 \text{ m}^3$
$\Rightarrow 3 \times 30 \times \frac{(3.45 + 3.85)}{2} \times 0.25$					$= 41.06 \text{ m}^3$
$\Rightarrow 4 \times 30 \times \frac{(3.75 + 3.9 + 3.85)}{3} \times 0.125$					$= 57.50 \text{ m}^3$
$\Rightarrow 1 \times 10 \times \frac{(5.2 + 7)}{2} \times 0.125$					$= 7.63 \text{ m}^3$
$\Rightarrow 3 \times 30 \times \frac{(3.75 + 3.8 + 3.85)}{3} \times 0.125$					$= 42.75 \text{ m}^3$
$\Rightarrow 1 \times 7 \times \frac{(4.1 + 3.8 + 4.2)}{3} \times 0.125$					$= 3.53 \text{ m}^3$

Continuation

* Deduction for 14 No. of manholes of 0.60m dia
 $\text{Vol.} = 14 \times \frac{\pi}{4} \times 0.60 \times 0.60 \times 0.125$
 $= (-) 0.50 \text{ m}^3$
 Net Qty for Pavement $= (154.69 - 0.50) \text{ m}^3$
 $= 154.19 \text{ m}^3$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3) Providing and Fixing km Stone					
					= 01 Nos
4) Providing and Fixing 200m Stone					
					= 04 Nos
5) Providing and fixing of retro-reflectorisal traffic sign					
a) 600mm equilateral Δ					= 04 Nos
b) 600mm circular					= 04 Nos
c) 600mm x 450mm rectangular					= 02 Nos

11) Providing and Fixing Boundary Pillar Post of M 15 grade = 12 Nos.

12) Planting of trees by the road side in 0.60m dia hole, 1m deep dug = 17 Nos

13) Providing and laying hot applied thermoplastic compound for ee portion

$\Rightarrow 2 \times 5 \times 30 \times 0.100 = 30 m^2$

$\Rightarrow 2 \times 4 \times 30 \times 0.100 = 24 m^2$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⇒ 2x 1x 0.100					4 m ²
⇒ 2x 6x 30x 0.100					36 m ²
⇒ 2x 1x 2x 0.100					0.4 m ²
					94.4 m ²

Latit
20/01/2018
SE

(K) Shukla
20/02/2018
A.E.

Abstract of Cost

(1/1) Clearing and Grubbing of Road
land side manual means. vide

TMB Pg (1) item (1)

= 0.198 Ha @ Rs 76926.08

= Rs 15,231.00

(2/2) Const of Curbgrade and Parthen
shoulder vide TMB item (2), Pg (2) and Pg (11)

= (244.05 + 24 + 32.34) m³ = 300.39 m³

@ 271.63 = Rs 95,299.00

(3/3) Granular Subbase - Gn II vide

TMB item (3), Pg (2) and Pg (11)

Continuation

= (11.41 + 8.69) m³ = 20.10 m³ @

Rs 2328.38 = Rs 47001.00