

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w:- Construction of RCC HL Bridge at ch. 2+308 km in TMC to Munde road to Harbora river.					
Agency:- Jai Shakti Engineers Private Limited, Bettiah, West Champaran.					
Aggr. No. - 18-11/24-25					
Date of start - 01-10-2024					
Date of completion:- 31.03.2026.					
①/3 RCC Gr. M-35 in pile foundation (pile cap) as per Pnc.					
1 x 8.70m x 8.70m x 1.80m					= 136.24m ³
2 x 8.70m x 5.10m x 1.80m					= 159.73m ³
					Total = 295.97m ³
R.D. 05/02/25					
J.E.					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2/12) S/F/Placing bar reinforcement					
— as per spec.					
Abt. portion —					
25 mm ϕ @ 100 mm c/c —					
168 x 8.397 m x 3.85 kg/m					
					= 54 31.18 kg
16 mm ϕ @ 100 mm c/c —					
168 x 8.397 m x 1.58 kg/m					
					= 222 8.90 kg
16 mm ϕ @ 100 mm c/c —					
24 x 8.397 m x 1.58 kg/m					
					= 31 8.41 kg
12 mm ϕ @ 300 mm c/c —					
1572 x 1.484 m x 0.89 kg/m					
					= 20 76.23 kg
12 mm ϕ @ 150 mm c/c —					
68 x 8.95 m x 0.89 kg/m					
					= 54 1.65 kg
12 mm ϕ @ 150 mm c/c —					
68 x 8.95 m x 0.89 kg/m					
					= 54 1.65 kg
20 mm ϕ @ 125 mm c/c —					
2 x 62 x 10.659 m x 2.47 kg/m					
					3264.64 kg
					1632.32 kg

Continuation

c.o. = 12770.36 kg
 c.i.o. = 14302.66 kg

0.F. B. 485,98,542 = 00

31

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\frac{8}{10}$ R.C.C. Cor. M-30 in Sub-structure; (up to 5m ht.) Qty. wide TMS P-26, P-26 = 381.422 m ³ @ Rs. 10582.97/m ³ ————— Rs. 4,036,577 =					
$\frac{9}{11}$ R.C.C. M-30 Cor. in Sub-structure; (height from 5m to 10m). Qty. wide TMS P-28 P-28 = 31.74 m ³ @ Rs. 10,680.44/m ³ ————— Rs. 3,38,997 = 00					
					TOTAL = Rs. 5,29,74,116 = 00
Add @ 1% Lev. — (+) Rs.					5,29,741 = 00
Add S. Fee 1 st Bill — (+) Rs.					73,871 = 00
Add S. Fee 2 nd Bill — (+) Rs.					4,585 = 00
					TOTAL = Rs. 5,36,19,313 = 00
Add 18% GST — (+) Rs.					96,51,476 = 00
					TOTAL = Rs. 6,32,70,789 = 00
Less below 0.11% — (-) Rs.					69,598 = 00
					TOTAL = Rs. 6,32,01,191 = 00
Less prov. PWD — (-) Rs.					4,81,05,469 = 00
					Net total = 6,15,09,722 = 00

Continuation

Prepared. 22/03/25

J.E.