

JATPURA CHOWK TO SIHAGAON RAITOLA.

Schedule XLV-Form No. 134

(MMGN-NADWORKS)

Executive Engineer

Rural Works Department

Works Division B

DIVISION

SUB-DIVISION

Balram pu

Agreement No. 2058
-153AD/2023-24-

MEASUREMENT BOOK

M/S TRADIPATI ENTERPRISES
(Prop-Kishan Kumar Thakur)

3rd and final Bill

ABSTRACT OF COST

22

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: const. ⁿ of					
c/d and Road from					
Jaipura Chowk to					
silagaon Rai tolg.					
[under mmsy NDB]					
Name of Agency m/s					
Tirupati Enterprise					
prop- Kishan Kumar					
Tiber wall -					
Agreement NO- 155BA					
2023 - 24					
(10% Below)					
Date of commencement - 11-8-23					
Date of completion - 10-8-24					
Date of Actual completion 17-2-25					
1) P/L & fixing of working					
benchmark pillars					
vide-MB-205B, Page-11					
Item-No-1, Qty = 1.375km					
@Rs 42085.08/km — Rs = 57867=00					
2) clearing and grubbing					
Road land -					
vide-MB-205B, Page-11					
Item-2, Qty = 0.481Hac					
@Rs 72639.95/Hac — Rs = 34939=00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
47 40} plastering with cement mortar (1:4) on brick work - vide- MB-2062, Page-38					
Hem - $\frac{20}{40}$, Qty = $21.76 m^2$					
@ Rs 544.18/m ² - Rs = 11841=00					
Rs = 20193348=00					
Add GST @ 18% (+) Rs = 3634003=00					
Add L.cess @ 0.1% (+) Rs = 201933=00					
Add s.fee (+) Rs = 117139=00					
Rs = 24147223=00					
less 10% below t) = 2414722=00					
Rs = 21732501=00					
less previous bill (-) 16502704=00					
Rs = 5229797=00					
 17-02-25 J.E. chandra kumar 21/4/25					
Attested					
(Signature) Executive Engineer Rural Works Department Works Division, Barsot 21.3.25					