

DMHS Motanpore Mueails Road to Baghlygh
Mahaddit-769

Schedule XLV-Form No. 134

Agreement No. 12/SPD / 2024-25

Coghampour

DIVISION

NDB (Husseini)

SUB-DIVISION

Ginda devi

1513

MEASUREMENT BOOK

Agreement No - 12 SP/27/14/20

Date of work start -

Date of completion -

Measurement

1. BM Grounding

Boulding 10 kg
spreading and
compacting are
aggregate -

Flexible Pavement

200	0.01	$2.75 \times 0.015 = 168.75$
100	300	$3.75 \times 0.015 = 84.375$
300	300	$3.75 \times 0.015 = 25.3125$

$$278.4 \text{ m}^2$$

Material Statement

(1) Stone masonry = 442.41 m^3

(2) Stone Screening = 87.75 m^3



Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(5/5) Cutting of trees including cutting of trunks, branches Payment - (12) Item No. (5/5) = 20.14 Nos @ Rs 635.85 each Rs 12717 =					
(6/6) Cutting of trees, including cutting of trunks, branches Payment - (12) Item No. (6/6) = 10.44 Nos @ Rs 1255.12 each					
(7/35) Earthwork excavation for structure as per drawing - Payment - (12) Item No. (7/35) = 78.308 m ³ @ Rs 405.80/m ³ Rs 31777 =					
(8/36) Paving of M ₁₀ (P.C.C. 1:2:5) or levelling course in foundation Paving of P.C.C. M ₁₀ Payment - (12) Item No. (8/36) = 10.27 m ³ @ Rs 5927.27/m ³ Rs 60873 =					

Continuation

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
2	5.527	5.524m			
@ 10	59.27	2.27m			35113
(13/14)	Pouring concrete for plain reinforced concrete masonry wall				
	Page No. (14) Item No. (3/43)				
	= 61.214 m ² @ 10 (337.49) m ²				390392
(14/14)	Pouring and laying reinforced cement concrete base				
	Page No. (14) Item No. (14/14)				
	= 15.0m @ 10 (337.49) m ²				106306
(15/15)	Excavation of soil using hydraulic excavator and Tipper (1000 load)				
	Page No. (14) Item No. (15/8)				
	= 391.50 m ² @ 10 (337.49) m ²				2807
(14/9)	Construction of embankment with material obtained from				

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
		bottom hills			
		(1000 m long)			
		Page N. (15) Item N. (16/9)			
		= 913.50 m ³			
		@ Rs 258.72/m ³			Rs 236241 =
(17/10)		Construction of sub-grade and earthen shoulder			
		(For 1000 m land)			
		Page N. (15) Item N. (17/10)			
		= 795.96 m ³			
		@ Rs 213.75/m ³			Rs 249764 =
(18/11)		Construction of sub-grade and earthen shoulder			
		(1000 m land)			
		Page N. (15) Item N. (18/11)			
		= 1857.24 m ³			
		@ Rs 226.82/m ³			Rs 421278 =
(19/13)		Construction of granular subbase by providing coarse graded			
		Page N. (14) Item N. (16/3)			
		= 801.90 m ²			
		@ Rs 235.15/m ²			Rs 180810.5

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(20/18)	Construction of				
	formulars Sub base				
	by bordering wall				
	graded natural				
	Page No. (16) Item No. (20/18)				
	= 116.25 m ³				
	@ Rs 2255.15/m ³				Rs 262161.2
(21/32)	Paving of floor				
	typical PMU Sy /				
	MMU Sy substructure				
	Page No. (17) Item No. (21/32)				
	= 1.2 m ² @ Rs 11342.44				Rs 11342.2
(22/34)	Paving of floor				
	of typical PMU Sy /				
	MMU Sy substructure				
	Page No. (17) Item No. (22/34)				
	= 1.2 m ² @ Rs 11342.44				each Rs 11342.2
(23/)	Grading 3				
	Paving layer				
	spreading and				
	Compacting stone				

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	Page No. - (20) Item No. (1)				
	= 278.44 m ³ ✓				
	Rs 3917.73 / m ³ Rs				1090853 =
(24/)	Item 4 grading 2				
	Providing layer				
	Spreading and				
	Compacting stone				
	Page No. - (21) Item No. - (2)				
	= 87.137 m ³ ✓				
	Rs 3917.73 / m ³ Rs				341575 =
	Rs 578000 =				
	Add 18% GST (4) Rs 104040 =				
	Add 1% Labour cost (4) Rs 57800 =				
	Add Supervision (4) Rs 57800 =				
	Rs 172895 =				
	Rs 705100 =				
	Less 0.26% ✓				Rs 18333 =
	Rs 703277 =				
	Less previous payment - Rs 3615896 =				
	Rs 3416875 =				
	Change				
	281622025				
	Previous 19 items balance - 1470028702				
	Rs - 1666973 -				

Continuation