

Coast. of Rec Bridge Manggaon Paschim Panchayat. W. No. 05

Schedule XV-Form No. 134

Sardar talake nazdik, Chhurchuraya Nabs Pns

17/SBD/NABARD/2023-24

Tsivenigauj

DIVISION

Tsivenigauj

SUB-DIVISION

MB NO - 1120 (A)

MEASUREMENT BOOK

Robins kumar, Saharsa

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	Abstract of cost				
	3rd on a/c Bill				
	Name of work - Construction				
	of RCC H. Bridge				
	over charabutra				
	dhar of Mangani				
	West Ward No - 5				
	near Sardar Tola .				
	Ass no - 17/SBD/NABARD/23-24				
	Agency: - Robins Kumar				
	Saharsa.				

Date of start —		13-02-2024	
St. Date of completion —		14-08-2025	
Date of entry —		27-03-25	
Item ①	P/F Logo of Project		
	informatory sign		
	board - do.		
	vide TMB P-25		
2 nos @	RS. 11087.71 each		
	RS. 22175.00		
Item ②	Bored cast in situ		
4	R.C.C Pole Grade		
	M-35 - 1200 mm dia		
	TMB P-26		
452 m @	RS 27068.59/m		
Continuation - RS 12235003.00			

RS 12257178.00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Item ③	Earthwork in enc.				
1	of founda of structure				
	TMB P-26				
664.29 m ³	@ Rs 427.09/m ³				
					= Rs 283712.00
Item ④	P/L P.C.C Gr M-15				
2	as levelling course				
	TMB P-26				
12.78 m ³	@ Rs 8703.37/m ³				
					= Rs 111229.00
Item ⑤	P/L R.C.C M-30				
3	in pile founda				
	- do -				
	TMB P-27				
305.68 m ³	@ Rs 8855.65/m ³				
					= Rs 2703938.00
Item ⑥	SIF Placing HYSD				
5	bar in founda				
	TMB P-27				
73.41 m ³	@ Rs 80140.22/m ³				
					= Rs 5889505.00
Item ⑦	P/L R.C.C Gr M-30				
6	in sub structure				
	TMB P-27				
36.086 m ³					
30.918 m ³	urde TMB P-30				
28.778 m ³	urde TMB P-31				
43.086 m ³	urde TMB P-32				
138.868 m ³					
Continuation					

Continuation

Rs 21245562.00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
138.808 m	M	—	8/f		
			@ Rs 9209.98/m ³		
				Rs 1278972.00	
Item ⑧	s/f placing 450				
8	bar in sub str.				
8.71 MT	vide	TMB	P- 28		
1.30 MT	vide	TMB	P- 30		
4.83 MT	vide	TMB	P- 31		
1.30 MT	vide	TMB	P- 31		
1.92 MT	vide	TMB	P- 32		
18.06 MT	@	Rs 80363.75/m ³			
				Rs 1451369.00	
Item ⑨	Providing weep holes				
11	in structure - do.				
	vide TMB P- 33				
99 nos	@	Rs 158.15 each			
				Rs 15657.00	
Item ⑩	S/f and fixing				
9	in Position True				
	to lane Por PTFE				
	bearing - do.				
	TMB P- 33				
12 nos	@	Rs 5114.04 each			
				Rs 613368.00	
Item ⑪	P/L R.C.C Grade				
7	m.s.s in sub str.				
5m to 10m high Continuation					

Rs 24604928.00

-do

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	TMB	P-	33		
1.36 m ²	@	R	9449.12/m ²		
					= Rs 12851.00
Item (12)	P/L	R.C.C	Grade		
14	M-30	in	Super str.		
40.06 m ²	vide	TMB	P- 36		
40.06 m ²	vide	TMB	P- 37		
80.12 m ²	@	R	10350.69/m ²		
					= Rs 829297.00
Item (13)	S/f	Placing	HYSD		
15	bar	in	Super structure		
5.23 m ²	TMB	P-	33		
2.65 m ²	TMB	P-	34		
0.695 m ²	TMB	P-	35		
0.42 m ²	TMB	P-	35		
5.23 m ²	TMB	P-	36		
2.65 m ²	TMB	P-	36		
0.695 m ²	TMB	P-	36		
0.42 m ²	TMB	P-	37		
17.99 m ²	@	R	81993.40/m ²		
					= Rs 1475097.00
					Total Rs 26922173.00

Continuation RS 26922173.00

② P5577 Continuation (2577.80/m)

SK
27.03.25