

Middle School Dikhuri to Bahara.

N.M.G.S.Y (N.D.B.)

Shedule XLV Form No. 134.

E.E RMD (M)

DIVISION

Gaya.

A.E RMD (M)

SUB-DIVISION

Patehpur

Measurement Book

3289.

Contractor - Gaya Bist Private
limited.

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-	Construction				
	of Road from				
	Middle school				
	Dihuri to Bahera				
	Under MMGSY (NDR)				
Agency:-	Gaya Baraj				
	Private Limited				
	At-Gaya M. Corp. Bda.				
	Dist- Gaya.				
Agreement no-	16/MMGSY/NDR/				
	2023-2024				
Date of Commencement-	14.11.23				
Date of Completion-	13.11.24				
Date Measurement-					
(1) Fixing and					
fixing of					
working Bench					
mark Reference					
pillar -					
(i) Benchmark pillar					
	1x2.0 No. - 2.0 Nos				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction of Rect form middle Schraf					
Secure to Bahera.					
Under MMBry (NDB)					
Agency:- Gaya Burej Private limited					
At: Gaya M-Corp Tola					
Dist: Gaya					
Agreement no 16/MMBry/ADR/2023-24					
Date of Commencement - 14.11.2023					
Date of Completion - 13.11.2024					
(1) Construction of Culvert with diversion					
1x 15.0x6.50x2.25 = 121.875m ³					
(2) Excavation for roadwork in soil by mechanical means - dmd					
Left portion - 1x7.8x5.6x0.87 = 38.00m ³					
Extended portion - 4x7x2.50x0.20x0.87 = 1.74m ³					
Hamchay - 2x14.5x0.75x0.78 = 1.02m ³					
Total = 46.76m ³					

ABSTRACT OF COST

27

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
①/1(i) Providing and fixing of benchmark					
2.0 No	Qty	Turns	Page ⑧	10(i)	
	①	₹ 4212.49/No	₹	8425=00	
①/1(ii) Providing & fixing Reference pillar					
4.0 Nos	Qty	Turns	Page ⑧	1(ii)	
	①	₹ 1945.83/No	₹	7783=00	
②/2 Clearing and grubbing road					
		land	do do		
0.69 Hec	Qty	Turns	Page ⑧	2	
	①	₹ 72639.95/Hec	₹	50121=00	
③/3 Excavation for road work in Soil					
		do do			
214.95 m ³	Qty	Turns	Page ⑧	3	
	①	₹ 58.56/m ³	₹	12587=00	
④/4 Construction of cutbank					
		roadway cutbank			
		do do			

Continuation

Continuation