

Patchpur Majirang used to Gradakige land.

मजिरंग (NDB)

Shedule XLV Form No. 134.

E. E Rind (N) DIVISION

A. E Rind (N) SUB-DIVISION
गया.
Patchpur

Measurement Book 3288.

8922 :- 2m 22151 40250

1st on A/c Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work: - Construction of Road from Fatehpur Wajarganj road to Gadahiya Tand. Under MMGSY (NDB)					
Agency: - Gaya Bridge Private Limited					
At - Gaya M. Corp. Plot					
Dist. Gaya					
Agreement No - 16/MMGSY/NDB/2023-2024					
Date of Commencement - 14.11.23					
Date of Completion - 13.11.24					
Date of Measurement - 10.2.24, 20.2.24, 27.2.24, 10.3.24					
(1) Fencing and fixing of Working Benchmarks - do					
(i) Benchmark pillar - do - do					
1.0	1 x 1.0				1.0 No

1.0
 (1.0/1.0/2.0)

Continuation

2nd & final Bill

12

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of Road from Fatehpur Wazirganj road to Gradah stand. Under MGSY (MDS)					
Agency:- Gaya Beraj Private Limited					
At Gaya M. Corp. Tola					
Dist - Gaya					
Agreement No - 16/MGSY/MDS					
2023-24					
Date of Commencement - 14.11.23					
Date of Completion - 13.11.24					
Up to date measurement					
(1) Providing, laying, spreading & Compaction					
WBS No III do do					
1x 15.0 x $\frac{10.20 + 3.75}{2} \times 0.075 = 7.85 m^3$					
5x 30.0 x 3.75 x 0.075 = 42.19 m ³					
5x 30.0 x 3.75 x 0.075 = 42.19 m ³					
5x 30.0 x 3.75 x 0.075 = 42.19 m ³					
1x 20.0 x 3.75 x 0.075 = 5.62 m ³					
1x 18.0 x $\frac{3.75 + 4.80}{2} \times 0.075 = 5.53 m^3$					
1x 10.0 x $\frac{3.75 + 2.75}{2} \times 0.075 = 2.55 m^3$					
1x 12.0 x $\frac{3.75 + 3.40}{2} \times 0.075 = 3.22 m^3$					
Continuation					
Total = 151.375 m ³					
Limit = 150.61 m ³					

ABSTRACT OF COST

20

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
①/1(i) Paving & fixing of wearing Bank					
manic pillar do					
1.0 Nos Qty TMB Page ⑥					1(i)
① ₹ 4192.85 / m ² — ₹ 4193 = 00					
①/1(ii) Paving & fixing of wearing Reference pillar do					
2.0 Nos Qty TMB Page ⑥					1(ii)
② ₹ 1934.88 / m ² — ₹ 3870 = 00					
②/2 Clearing & grubbing road land do					
0.315 Hec Qty TMB Page ②					
① ₹ 726349.95 / Hec ₹ 22881 = 00					
③/3 Excavation for road work in					
Soil with hydraulic excavator					
195.0 m ³ Qty TMB P- ⑥					②
① ₹ 100.12 / m ³ — ₹ 19533 = 00					
④/4 Construction of					
embankment					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(23)/24	Planting of trees				
	by the road sides				
	— do — do —				
48.00 m ³	Qty m ³	Page 18			
@	₹ 1237.32/m ³	—	₹	59391=00	
(24)/25	Exp in excavation				
	for foundation of				
	Structure — do — do				
29.12 m ³	Qty m ³	Page 9			
@	₹ 383.28/m ³	—	₹	11161=00	
(25)/26	Plv Pcc M 15 ch				
	Open foundation				
	— do — do —				
4.61 m ³	Qty m ³	Page 11			
@	₹ 5829.35/m ³	—	₹	26873=00	
(26)/27	Plv Pcc M 20 ch				
	Sub Structure — do				
25.84 m ³	Qty m ³	Page 12			
@	₹ 6796.20/m ³	—	₹	175614=00	
(27)/28	Plv & laying Pcc				
	X 183 Pipe 1500 mm				
	— do — do —				

Continuation

[illegible]