

Certified that this measurement  
book has been counted one  
hundred (100) pages in machine  
numbering only issued to A.E.  
R.W.D. (W) sub division Motihari  
As necessary action.

*Verigaur*  
20/11/23  
Executive Engineer  
R.W.D. (W) Division  
Motihari

Schedule XLV Form No. 134

R.W.D. (W) Division

DIVISION

Motihari

A.E. R.W.D. (W)

SUB-DIVISION

Motihari

MB.N. - 6552.

## MEASUREMENT BOOK

Name of officer \_\_\_\_\_

Date of first entry \_\_\_\_\_

Date of last entry \_\_\_\_\_

# 3rd and Final bill

Sch. XLV-Form No.134

26

| Particulars                                                                                            | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                        | No.                           | L. | B. | D. |                  |
| Name of work- Constn of road from Chandabiyg Rly Interprises to Motihari Korea PWD road under MMSY-NDB |                               |    |    |    |                  |
| Agency- M/S Sai Enterprises                                                                            |                               |    |    |    |                  |
| Agreement No- 31SBD/2023-24                                                                            |                               |    |    |    |                  |
| Agreement Value- 14285,01520                                                                           |                               |    |    |    |                  |
| Constn Cast- 132,16,96020                                                                              |                               |    |    |    |                  |
| Mainst Cast- 1068,05520                                                                                |                               |    |    |    |                  |
| Date of start- 07/02/2024                                                                              |                               |    |    |    |                  |
| Date of completion- 06/02/2025                                                                         |                               |    |    |    |                  |
| Record Entry                                                                                           |                               |    |    |    |                  |

|                                            |   |    |   |    |                                       |
|--------------------------------------------|---|----|---|----|---------------------------------------|
| ① Constn. of subgrade and earthen shoulder |   |    |   |    |                                       |
| Side of GSB:-                              |   |    |   |    |                                       |
| 2                                          | X | 10 | X | 30 | X 1.40 X 0.200 = 168.00m <sup>3</sup> |
| 2                                          | X | 10 | X | 30 | X 1.40 X 0.200 = 168.00m <sup>3</sup> |
| 2                                          | X | 10 | X | 30 | X 1.40 X 0.200 = 168.00m <sup>3</sup> |
| 2                                          | X | 12 | X | 30 | X 1.40 X 0.200 = 201.60m <sup>3</sup> |
| 2                                          | X | 5  | X | 30 | X 1.40 X 0.100 = 42.00m <sup>3</sup>  |
| Side of WBM:-                              |   |    |   |    |                                       |
| 2                                          | X | 10 | X | 30 | X 1.20 X 0.075 = 54.00m <sup>3</sup>  |
| 2                                          | X | 10 | X | 30 | X 1.20 X 0.075 = 54.00m <sup>3</sup>  |
| 2                                          | X | 10 | X | 30 | X 1.20 X 0.075 = 54.00m <sup>3</sup>  |
| 2                                          | X | 12 | X | 30 | X 1.20 X 0.075 = 64.80m <sup>3</sup>  |
| 2                                          | X | 5  | X | 30 | X 1.20 X 0.075 = 27.00m <sup>3</sup>  |

Continuation

| Particulars                                                                   | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                               | No.                           | L. | B. | D. |                  |
| ( <sup>29</sup> / <sub>36</sub> ) Paving and laying Rec Pipe<br>NB 1000 mm    |                               |    |    |    |                  |
| Q-VTNB/22 (19) = 22.50 m                                                      |                               |    |    |    |                  |
| Q-R 7248.95/m R- 163,101=0                                                    |                               |    |    |    |                  |
| ( <sup>30</sup> / <sub>38</sub> ) Painting on parapet wall                    |                               |    |    |    |                  |
| Q-VTNB/22 (20) = 20.64 m                                                      |                               |    |    |    |                  |
| Q-R 124 = 69/m R- 257320                                                      |                               |    |    |    |                  |
| ( <sup>31</sup> / <sub>39</sub> ) Paving and laying 300 mm<br>dia Rec Pipe NB |                               |    |    |    |                  |
| Q-VTNB/23 (21) = 4.14 m                                                       |                               |    |    |    |                  |
| Q-R 11274.93/m R- 45,100=0                                                    |                               |    |    |    |                  |
| R- 1,10,25,654=0                                                              |                               |    |    |    |                  |
| Add 1% Labour cess (+)                                                        | 1                             |    |    |    | 1,02,5720        |
| Add 18% GST (+)                                                               | 19                            |    |    |    | 84,61820         |
| Add surcharge (+)                                                             | 1                             |    |    |    | 84,95920         |
| R- 1,33,05,48820                                                              |                               |    |    |    |                  |
| Less 0.75% below -)                                                           |                               |    |    |    | 99,79120         |
| R- 1,32,05,69720                                                              |                               |    |    |    |                  |
| Less Pres. Pay -)                                                             |                               |    |    |    | 1,24,55,66920    |
| R- 7,50,02820                                                                 |                               |    |    |    |                  |
| <del>8/11</del><br>06/02/25                                                   |                               |    |    |    |                  |
| <del>10/11</del><br>08/02/25<br>AG                                            |                               |    |    |    |                  |
| C&P                                                                           |                               |    |    |    |                  |
| Quoted                                                                        |                               |    |    |    |                  |
| 10/2/25                                                                       |                               |    |    |    |                  |

Continuation