

MMUSY (AUSSESH) ADDB - BRP2 - 330.

SUPAUL.

Veena. To Balijas mushari MMUSY Road to Sundarpur
KUMHAR Tola.

13.50%. Below

Shedule XLV Form No. 134.

Agreement no - 09/SB/2024-25 Block - SUPAUL.

Agreement voure -

DIVISION

Seized.

SUB-DIVISION

Measurement Book

RKS Engicon Private Limited

1752

30-10-24

1st on A/c Bill

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Const of Road					
From Veena To Baliyas					
Musbari MMbar Road TO					
Sunderpur - Kumbhar tola.					
Agency:- RKS Eng. Pvt. Ltd.					
Agreement No:- 09-8BD-2024/25					
Rate approved:- 13.50y. Below					
Date of Start:- 18.10.2024					
Date of Comp ⁿ :- 17.10.2025					

1) Providing and fixing of masonry Benchmark Reference pillars. -- 6/1

(i) Benchmark pillar $\phi = 8$ Nos.

(ii) Reference pillar $\phi = 8$ Nos.

2) Clearing and grubbing Road land.

2 x 10 x 30m x 3.50 = 2100.0

2 x 10 x 30m x 3.50 = 2100.0

2 x 10 x 30m x 3.50 = 2100.0


2 x 10 x 30m x 3.50 = 2100.0


2 x 10 x 30m x 3.50 = 2100.0

2 x 10 x 30m x 3.50 = 2100.0

2 x 10 x 30m x 3.50 = 2100.0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>2nd on A/E Bill</u> <u>(ABSTRACT OF COST)</u>					
(1) Plr and fixing Beauchmont pillar & Reference pillar					
Qty. 3 Nos	V. P.	10.			
		@ 5374.20 / No	B.	16123 =	
Qty. 8 Nos	V. P.	10.			
		@ 2487.75 / Nos	B.	19902 =	
(2) Clearing & Grubbing Road Land.					
Qty. 1.57 Hect	V. P.	10.			
		@ 75573.34 / Hect	B.	1,18,650 =	
(3) Const. of embankment, Box cutting - d. 811					
Qty. 10.43 M ³	V. P.	10			
		@ 103.96 / M ³	B.	1084 =	
(4) Const. of embankment - order					
Qty. 6.26 M ³	V. P.	10.			
		@ 81.26 / M ³	B.	509 =	
(5) Const. of embankment - d. 811 Lead up to 1000M.					
Qty. 2042.95 M ³	V. P.	10.			
		@ 260.88 / M ³	B.	532965 =	
(6) Const. of Subgrade & Shoulder					
Qty. 2946.75 M ³	V. P.	10.			
		@ 264.42 / M ³	B.	7,79,188 =	
(7) Const. of GSB Grt. with d. 811					
1351.35 M ³	V. P.	11.			
		@ 3369.27 / M ³	B.	45,53,063 =	
					C.O. = 60,21,476 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.	B	$1,52,25,157 = \infty$
Add - GST 18%				P	$27,40,528 = \infty$
Add - L.C @ 1%				B	$1,52,252 = \infty$
					$274043 = 00$
Add - S.F.				P	$88594 = \infty$
Total - 18391980 =				Total - B	$1,82,06,531 = \infty$
					$2482917 = 00$
Less - As Per Agg. 13.50%				P	$24,57,882 = \infty$
Total $\rightarrow 15909063 = \infty$				Total - P	$1,57,48,649 = \infty$
Less - Prives Payment				P	$42,92,041 = \infty$
					$11617022 = 00$
				Total - P	$1,14,56,608 = \infty$
				Limit - P	$49,65,991 =$
 20.03.2025 AB					

L.ND - 164 dt - 20/3/25					
P - 49,65,991 = 00					
Material statement					
(1) WBM Cr. 3.					
53MM to 22.40MM -					
289.265M ³	@	1100.04/M ³	B	318203 =	
stone screening					
11.20mm below -					
57.374M ³	@	429.97/M ³	B	24669 =	
C.C. Paver					
5/chiRs	@	931.75M ³	B	427673 =	
459.0M ³	@	502.80/M ³	R	115393 =	
C. Sand - 229.50M ³					
				T =	885938 =
			S.F. = 10%	B	88,594 =
 20.03.2025 AB					

Continuation