

प्रमाणित किया जाता है कि इस मापी
पुनः सेकन (100) एक से एक
है। इसे सहायक अभियंता, आभीन कार्य
विभाग, कार्य प्रमंडल, मोतिहारी के
नाम से निगित किया जाता है।

Executive Engineer
R.W.D. (W) Division
Motihari

प्रमाणित किया जाता है कि इस
मापिपुस्त में मशीन से दया
कृत 100 (एक सौ) एक है। इसे
सहायक अभियंता, आभीन कार्य
विभाग, कार्य प्रमंडल,
मोतिहारी के नाम से निगित
किया जाता है।

03/11/24

Executive Engineer
R.W.D. (W) Division

मोतिहारी
03.11.24

Schedule XLV - Form No. 134

Executive Engineer
R.W.D. (W) Division
Motihari

DIVISION

Motihari SUB-DIVISION

MEASUREMENT BOOK

No. 7049

Name of Office _____

Date of First Entry _____

Date of Last Entry _____

2nd on A/c bill

Schedule XLV-Form No. 134

Schedule XLV-Form No. 1					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work- Const ⁿ of road					
from Transformer Dharmaua					
ward no-2 to Dharmaua ward					
no-1 taluk under MuzSY-NDD					
Agency- M/S North Bihar Const ⁿ Co					
Agreement No- 25 SBD/2024-25					
Agreement value- 82,38,106=00					
Const ⁿ cost - 7978,928=00					
Maintenance cost- 259,178=00					
Date of start- 30/10/2024					
Date of completion- 29/10/2025					
<u>Record Entry</u>					
① Const ⁿ of from and					
laying, spreading and compaction					
WBN Grade-3					

$$2 \times 30 \times 3.75 \times 0.075 = 16.875$$

$$5 \times 30 \times 3.75 \times 0.075 = 42.19$$

$$5 \times 30 \times 3.75 \times 0.075 = 42.19$$

$$2 \times 30 \times 3.75 \times 0.075 = 16.875$$

$$1 \times 10 \times 3.75 \times 0.075 = 2.8125$$

$$1 \times 20 \times 3.75 \times 0.075 = 6.75$$

$$\underline{\underline{127.6875}}$$

Signature
20/03/25
JE

Signature
21/03/25
AC

Schedule XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
		B.F	R-	19.88	135=00
Add 10% labour cost					19881=00
Add 18% GST			H)	3.57	864=00
Add seigniorage fee			S+)		51.314=00
			R-	24.17	194=00
Less 0.05% below					1209=00
			R-	24.15	985=00
Less prev. pay			R-	15.95	786=00
			R-	8.20	199=00
<u>Thurain</u> 20/03/25 JE <u>AE</u> 21/03/25 AE					
<u>CBP</u> <u>Gant</u> 21/3/25					

Material Statement

				10% S.F
Seigniorage fee				
(1) W.B. gr. 3-	127.68M			
(2) 35.3mm to 22.4mm	154.49M			
e 1100=04M ³				16995=00
(3) screening - 30.64M				
e 429.97M ³				1317=00
Total - seigniorage fee	R			18312=00

Materials statement

(1) Metal	154.49M			
(2) Screening	30.64M			
<u>Thurain</u> 20/03/25 JE <u>A</u>				

Continuation