

4-1 Read - To collect data to get knowledge
under company (CET)

Schedule XLV-Form No. 134

Agency - SANKUSHIL REALTORS AND
DEVELOPERS - PM Ltd.

Agreement - PRO DESIGN - 21/11/2021

Agency - SUB-DIVISION

Measurement Book

1128

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work → 3 rd year maintenance of the road from Jorawanpur to padkhaliga					
Agency → Sanjushil roaders and developers pvt. Ltd.					
Agreement No - Rwd/SSM-2/MMGSY-44/20-21					
Date of commencement → 12.08.2020					
Stipulated date of completion → 11.08.2021					
Actual date of completion → 06/12/21					
Agreement amount → 769461500/-					
Measurement					
1) Restoration of Raincut / Berms with soil. no. of items - do - do -					
6 x 3.8m x 0.540m x 0.380m =					4.68
5 x 4.8m x 0.5170m x 0.350m =					4.79
6 x 3.9m x 0.790m x 0.370m =					6.84
6 x 3.8m x 0.620m x 0.380m =					5.37
4 x 2.7m x 0.650m x 0.340m =					2.39
5 x 3m x 0.690m x 0.32m =					3.31
3 x 3.7m x 0.650m x 0.32m =					2.31
3 x 3.5m x 0.69m x 0.33m =					2.40
2 x 1.8m x 0.9m x 0.6m =					1.94
				(T)	31.03
2) Making up of Berms / shoulder stripping excess - do - do -					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8 x 15.2m x		0.560m	=		68.10 m ²
5 x 12.7m x		0.650m	=		41.28 m ²
7 x 2 m x		0.410m	=		5.60 m ²
4 x 11.5m x		0.700m	=		32.20 m ²
5 x 8.2m x		0.550m	=		22.55 m ²
8 x 9.70m x		0.670m	=		51.99 m ²
3 x 10.2m x		0.530m	=		16.22 m ²
6 x 8.50m x		0.61m	=		31.11 m ²
7 x 5.50m x		0.500m	=		19.25 m ²
5 x 3.2m x		0.720m	=		11.52 m ²
4 x 4.5m x		0.65m	=		11.70 m ²
5 x 10.9m x		0.69m	=		37.60 m ²
			(T)		349.12 m ²
Repair of pit holes filled with 75 mm W.B.M x 1.25 =					
2 x 1.8m x		0.5m	=		1.8 m ²
3 x 1.7m x		0.6m	=		3.06 m ²
2 x 1.4m x		0.7m	=		1.96 m ²
3 x 1.6m x		0.2m	=		0.96 m ²
2 x 1.7m x		0.9m	=		3.06 m ²
4 x 1.9m x		1.6m	=		12.16 m ²
3 x 1.2m x		1.7m	=		6.12 m ²
3 x 1.4m x		1.6m	=		7.68 m ²
1 x 1.3m x		1.3m	=		1.69 m ²
			(T)		38.49 m ²
4) Patch repair over bituminous surface with - do - do -					
Qty	38.49 m ²	=	()		

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11) Trimming of Grasses do					
do					
Qty. 3.06 m ²					
Qty B.F. from T.M.B. Pg-71					
@ 2.17 / sqm					
Rs 7 = 00					
9) Painting on parapet wall do					
do					
Qty. 53.64 sqm					
Qty B.F. from T.M.B. Pg-71					
@ 95.63 / m ²					
Rs - 5130 = 00					
10. Road marking with HOT					
applied asphalt plastic do					
do					
Qty 110 m ²					
Qty B.F. from T.M.B. Pg-72					
@ 735.4 / m ²					
Rs - 80894 = 00					
11) Road marking with Hot					
applied do do					
Qty. 75 m ²					
Qty B.F. from T.M.B. Pg-72					
@ 820.57 / m ²					
Rs - 61543 = 00					
Rs 205802 = 00					
Less Add 12% Gst. 24698 = 00					

Continued

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Add $\rightarrow$ 1. L.C. =					2058.00
					Rs = 232556.00
Less - 0.14 V. below =					325.00
					Rs = 232231.00

~~C.P.~~
~~02/02/25~~

~~h~~
~~02/02/25~~
H.E.

Material statement

Earthwork $\rightarrow$ 68.54 m³

Bitumen $\rightarrow$ 0.073 mt

Stone chips $\rightarrow$ 2.63 m³

~~h~~
~~02/02/25~~
H.E.