

1st on A/c running soil measurement.

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work—	Cont'n of Rd.				
From Kataria Tola Tola to					
Randey Tola under masonry					
(M.D.13).					
N/Agency—	M/S Raj. Constn				
at—	Chauriya Tola, po. Jafalpur				
W. Champaran.					
Agreement No—	375 BD/26.25				
Date of start—	26.12.24				
Date of comp—	25.06.26				
Item ①	Plr B Fixing				
working bench mark.					
do-do-all Comp. 20m					
Qty—	02 nos.				
(2) Plr B Fixing reference					
pillar—do-do-all Comp. 20m					
Qty—	06 nos.				
(3) Side cleaning & rough					
ing—do-do-all Comp. 20m					
$2 \times 15.50 \text{ m} \times 1.50 \text{ m} \times \frac{1}{1000} = 0.47 \text{ Ha.}$					
(4) Box Cutting.					
$2 \times 250 \text{ m} \times 0.375 \text{ m} \times 0.175 \text{ m} = 32.81$					
(5) Cont'n of embankment.					
(60% Qty obtained from box					
Cutting)					
Continuation					
Qty—	$32.81 \text{ m}^3 \times \frac{60}{100} = 19.69 \text{ m}^3$				

1st on A/c running Bill
ABSTRACT.

3

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Plv & Fixing Working bench mark. TMB page (1)					
Qty — 02 nos.					
@ v. 4822.57/each = p.					9645.14
(2) Plv & Fixing reference pillar. TMB, page (1)					
Qty — 06 nos.					
@ v. 2261.30/each = v.					13567.80
(3) Site clearing & grubbing. TMB, page (1)					
Qty — 0.42 Hae.					
@ v. 7289.17/each = p.					34259.52
(4) Box Putting.					
TMB, page (1) Qty — 32.81 m ³					
@ v. 95.76/m ³ = v.					3148.20
(5) Contn of embankment (60% Qty obtained from borrow pit.) TMB, page (1)					
Qty — 19.69 m ³					
@ v. 75.25/m ³ = v.					1482.25
(6) Contn of embankment. TMB, page (2)					
(a) Lead 100 m.					
Qty — 987.11 m ³					
@ v. 183.65/m ³ = v.					180732.00
(b) Lead 1000 m. Qty — 307.19 m ³					
@ v. 240.54/m ³ = v.					73891.26

Continuation

Total p. 316725.20

PTD.

B/f p. 3167257D

4

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7) Cont'n of subgrade					
TMB, page (8)					
Bty — 2423.02/m ³					
@ v. 243.80/m ³ =					59073220
(8) Cont'n of subgrade					
TMB, page (7) Bty — 729 m ³					234687025
@ v. 3219.30/m ³ =					234687025
(9) Plv & fixing of pscd					
type of masonry infill					
sign brd.					
TMB, page (2)					
Bty — 02 m ³					
@ v. 141.66.50/cum =					2833320

Total v. 328266020

Add 18% GST — (14) 59087920

Add 1% labour cess (14) 3282720

Add 1% — (14) 12912520

Total v. 403549120

0.21% cess — (14) 847520

Total v. 408701620

Ambar
24/02/25
S.E.

Ambar
24/02/25
S.E.

Material requirement.

(1) e/w — 3714.02 m³@ v. 35.25/m³(ii) mrt d — 711.50 m³@ v. 931.75/m³

(iii) local sand

@ v. 144.75/m³

Ambar
24/02/25
S.E.

PTD.

Ambar
24/02/25
S.E.