

MR 3054 Road Pongry path se Kabiya ki
Schedule XLV-Form No. 134
mahadali't tal tak (0.650 km)

कर्मचारी का नाम
आधीन आधीन पद
आधीन पद का नाम

DIVISION

Babubarki

SUB-DIVISION

7940

MEASUREMENT BOOK

Cor. Raddhi Kumar, Nya Ga Pappur

2nd MAHS Division Jalgaon
 MAHS Department
 Engineering

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work) - Maintenance of					
Road from primary path to					
Kabiyahi Mahalaxi taluka					
Agency - Kandhar Kumbhar					
M42 ffau frr					
Agreement no. - 02 MBO					
Date of start - 14-06-2024					
Date of completion - 13-03-2025					
(Record measurement)					
Item no (1) - Construction of					
Subgrade center shoulder etc					

2x2x30x	$\frac{(1.10+1.00)}{2}$		
	$\alpha 0.30 =$	37.8m ³	
2x4x30x	$\frac{(1.15+1.10)}{2}$		
	$\alpha 0.30 =$	81.00	
2x5x30x	$\frac{(1.20+1.10)}{2}$		
	$\alpha 0.30 =$	103.50	
2x4x30x	$\frac{(1.10+0.90)}{2}$		
	$\alpha 0.30 =$	68.20	
		72.00	
2x5x30x	$\frac{(1.2+1.10)}{2}$		
	$\alpha 0.30 =$	94.50	
	Total =	384.75m ³	
	Ques	28/01/24	
	J-E		

Continuation

(ABSTRACT of 1031)

Sch. XLV—Form No. 134

8

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) clearing & grubbing of vegetation - - - etc					
Qty. side ramp - 05					
Qty = 0.13 Hectars					
@ Rs 26.08 / H					
					= Rs 10000/-
(2) construction of subgrade earthen shoulders - - - etc					
Qty. side ramp - 7					
Qty = 384.75 m ³					
@ Rs 263.24 / m ³					
					= Rs 101232/-
(3) construction of D.L.C. etc					
Qty. side ramp - 05					
Qty = 36.06 m ³					
@ Rs 4829.74 / m ³					
					= Rs 174160/-
(4) construction of p.c.c. etc					
Qty. side ramp - 05					
Qty = 243.75 m ³					
@ Rs 9943.22 / m ³					
					= Rs 2423660/-
(5) Road marking on cc part - - - etc					
Qty. side ramp - 05					
Qty = 130.0 m ²					
@ Rs 995.20 / m ²					
					= Rs 129376/-

Continuation

2838478

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(C) providing & fixing retro-reflective sheeting					
Board - - - - - of 12					
Qty. m ² m ² m ² m ² - 05					
Qty = 4208					
@ Rs 11930.18 / each = Rs 47721					
(D) providing & fixing retro-reflective sheeting					
Board - - - - - of 12					
(i) 600mm Δ					
Qty. m ² m ² m ² m ² - 05					
Qty = 3208					
@ Rs 4669.35 / each = Rs 14008					
(ii) 600mm circles - - - of 12					
Qty. m ² m ² m ² m ² - 05					
Qty = 2208					
@ Rs 4511.66 / each = Rs 9023					
(iii) 600x450mm □ - - - of 12					
Qty. m ² m ² m ² m ² - 05					
Qty = 1208 @ 4367.13 / each = Rs 4367					
(E) Reinforcement Cement m/s					
(i) 10mm Stone - - - of 12					
Qty. m ² m ² m ² m ² - 05					
Qty = 2208 @ 3323.51 / each = Rs 6647					
(ii) 200mm Stone - - - - of 12					
Qty. m ² m ² m ² m ² - 05					
Qty = 2208 @ 895.40 / each = Rs 1791					

Continuation

Total = 2922035 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F. →	R 29	22.035 cu
Ado 19% G.S.T + L.C.W. =				R 8	5551872
Ad 18 Feb 1.05% =					3068120
					3507903
Total =				R 8	350853320
17.80% Below =				R 1	62451920
					28824960
Total =				R 8	288401420
deduct proportion =				R 8	278369820
					100318000
					998000
					Q.S. 28/10/24
					J.E.

up to date material statement

(1) Sand: → 384.75 m³.

(2) Sl/chips: → 209.85 m³.

(3) Stone/Scrod: → 139.90 m³.

Q.S. 28/10/24
J.E.

certificate.

(1) Work has been completed by
per M.B.D.

(2) There is no dues against
Contractor

21/10/24 J.E.

Per Mr. J.E.

Contractor

Q.S. 28/10/24
J.E.

Continuation

28/10/24