

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, गोगरी।**

E-mail ID.- eerwdgogri@gmail.com

पत्रांक ७६३.....का0प्र0गोगरी,दिनांक 19/4/25

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, गोगरी ।

सेवा में,

नोडल पदाधिकारी,
3054(MR)
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:-

शीर्ष New Maintenance Policy-2018 under MR-3054 योजना अन्तर्गत राशि का अधियाचना समर्पित करने के संबंध में।

महाशय,

उपर्युक्त विषयक संबंध में कहना है कि शीर्ष New Maintenance Policy-2018 under MR-3054 योजना अंतर्गत कुल मो0 85,38,810=00 रुपये मात्र उपलब्ध कराने की कृपा की जाए। इस पत्र के साथ विहित प्रपत्र में अधियाचना राशि समर्पित की जा रही है।

सूचनार्थ सादर समर्पित।

अनु0- यथोक्त

विश्वासभाजन

Ky
19/4/25

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, गोगरी।

FORM GFR 19-A
(See Government of India's Decision (I) below Rule-150)
Form of Utilization Certificate up to the April 2025
RWD, Works Divisio, Gogri.

Sl. No	Name of Scheme	Sanction No. & Date with Amount (in lacs Rs.)	Amount Received (in lacs Rs.)	Particulars
1	Construction of Rural roads New Maintenance Policy-2018 under MR-3054	Previous Allotment	Rs. 6621.12854 Lakh	Certified that out of Rs. 7049.91895 lacs of grants-in-aid sanctioned during the years 2019-20 in favors of E-in-C, RWD Bihar, Patna a sum of Rs. 7049.91895 lacs has been utilized for the purpose of MR(3054) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 0.00 Lacs remaining unutilized at the end of the period under report.
		1. Letter No. 29, Date - 30.03.2025	Rs. 428.79041 Lakh	
	Total :-		Rs.- 7049.91895 Lakh	


1. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/ Executive Engineer.
- All other codal formalities have been observed.

2. Physical Progress achieved :-

- Construction of Road Works.
- Construction of CD works


D.A.O.
RWD Works, Division, Gogri


19/4/25
Executive Engineer
RWD Works, Division, Gogri

Requisition Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- Gogri

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Alloted Amount (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (In km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/KH/GO G/24/0001	Rly Line Par Srnagar To Dhamhara Tola	20904612004	Ltr No. -6120 Dtd. - 04.12.23	1.878	131.141	88.40135	16.04255	21 MBD/2023- 24, Date - 16.03.2024	15.12.24	14.12.2024	2934.947	25.104	5.20	0.00000	0.00000	70.69390	
2	RM/KH/GO G/24/0001	Magni (Kharaita) Bajrangbali Ashthan to Musahar Tola	20904613006	Ltr No. -6120 Dtd. - 04.12.23	0.67	48.352	35.60602	2.52695	21 MBD/2023- 24, Date - 16.03.2024	15.12.2024	02.11.2024	2691.571	0.000	0.00	20.11495	20.11495	14.69420	Full Length PCC

1 Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.

2 Up-to-date Physical Progress has been uploaded in MIS.

85 38810

Kuy
19/12/23

R. 19/12/23
Executive Engineer
RWD, Works Division,
Gogri

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:					
Name of Agency:					
Agreement No.:					
Date of start:					
Date of completion:					
① Clearing & grubbing ground					
land by manual means.					
Area vide T.M.B.P. 1 -				0.354	sq. m.
@ Rs 76926 = 08/m ²					- Rs 27232 =
② Constn of subgrade					
earthwork shoulder with approach					
continuit.					
Qty vide T.M.B.P. 10 -				1060.86	m ³
@ Rs 264 = 72/m ³					- Rs 280815 =
③ Granular sub-base with well					
graded continit do. - do.					
Qty vide T.M.B.P. 3 -				80.919	m ³
@ Rs 2599 = 18/m ³					- Rs 210323 =
④ P.V. W.R.M. in IT.					
Qty vide T.M.B.P. 4 -				102.42	m ³
@ Rs 5353 = 82/m ³					- Rs 548338 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5) P/v N.W.M. m/T					
Qty vide T.M. B.B-6					220.45 m ³
@ 5111 = 50/m ³					1126840 =
6) P/v D.L.C.					
Qty vide T.M. B.B-6					29.74 m ³
@ 5756 = 63/m ³					171231 =
7) P/v Putnam concrete					
Area vide T.M. B.B-6					2434.36 m ²
@ 57266/m ²					169483 =
8) P/v Tank concrete					
Area vide T.M. B.B-7					10899.375 m ² 6636.875 m ²
@ 19 = 50/m ²					215649 = 331320 =
9) Provide, laying & rolling of class granited primary seal surface,					
Area vide T.M. B.B-7					4254.50 m ²
@ 278 = 93/m ²					1186707 =
10) P/v laying S.D.B.					
Qty vide T.M. B.B-8					165.92 m ³
@ 14167 = 59/m ³					2350686 =
11) P/v K.M. stone					
Nos vide T.M. B.B-8					3 Nos
@ 3077 = 16/Nos					9231 =
12) 200M stone					
Nos vide T.M. B.B-8					8 Nos
@ 843 = 02/Nos					8744 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) Direction & place identification.					
Area vide T.M.B.P. - 8 -				1.92 m	
@ 15.5 = 36/m					29117 =
(14) 600 mm equilateral triangle.					
Nos vide T.M.B.P. - 8 -				8 Nos.	
@ 489 = 69 / Nos.					37534 =
(15) 600 mm circular.					
Nos vide T.M.B.P. - 8 -				6 Nos.	
@ 8127 = 18 / Nos.					32763 =
(16) 600 x 450 mm rectangular.					
Nos vide T.M.B.P. - 8 -				4 Nos.	
@ 5930 = 24 / Nos.					33921 =
(17) P/V thermoplastic paint.					
Area vide T.M.B.P. - 9 -				6.00 m	
@ 829 = 21 / m					4975 =
(18) Boundary pillars.					
Nos vide T.M.B.P. - 9 -				3 Nos.	
@ 806 = 68 / Nos.					30653 =
(19) Planting of trees & their maintenance for one year.					
Nos vide T.M.B.P. - 9 -				45 Nos.	
@ 1305 = 10 / Nos.					58729 =
(20) Road marking on D.T.					
Area vide T.M.B.P. - 9 -				357.60 156.80 m	
@ 829 = 21 / m					296525 = 130020 =

Continuation

Continuation

Road Name-Rly Line Par Srinagar To Dhamhara Tola, Contractor-Raj Construction Prop. Rakesh Kumar

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGO RY	Latitude	Longitude	Event
5/12/24	8:13:11	8	0.1	360	10.1	3600	3532 G	ROAD	25.60856	86.60623	Normal
5/12/24	8:13:19	8	0.1	300	20.2	3000	3028 G		25.60832	86.60737	Normal
5/12/24	8:13:19	8	0.1	320	30.3	3200	3196 G		25.60777	86.60954	Normal
5/12/24	8:14:5	8	0.1	270	30.3	2700	2776 G		25.60674	86.61169	Normal
5/12/24	8:14:5	8	0.1	370	30.3	3700	3617 G		25.60636	86.61278	Normal
5/12/24	8:14:5	8	0.1	330	30.3	3300	3280 G		25.60539	86.61497	Normal
5/12/24	8:14:30	8	0.1	310	30.3	3100	3112 G		25.60412	86.61696	Normal
5/12/24	8:14:30	8	0.1	270	30.3	2700	2776 G		25.604	86.6177	Normal
5/12/24	8:15:0	8	0.1	330	40.4	3300	3280 G		25.60425	86.62	Normal
5/12/24	8:15:0	8	0.1	300	40.4	3000	3028 G		25.60427	86.62051	Normal
5/12/24	8:15:0	8	0.1	220	40.4	2200	2355 G		25.60398	86.62127	Normal
5/12/24	8:16:5	8	0.1	200	40.4	2000	2187 G		25.60378	86.6217	Normal
5/12/24	8:16:5	8	0.1	190	50.5	1900	2103 G		25.60363	86.6221	Normal
5/12/24	8:16:5	8	0.1	340	20.2	3400	3364 G		25.60353	86.62243	Normal
5/12/24	8:16:5	8	0.1	230	30.3	2300	2439 G		25.60345	86.62269	Normal
5/12/24	8:17:0	8	0.1	260	30.3	2600	2691 G		25.60339	86.62293	Normal
5/12/24	8:17:0	8	0.1	270	30.3	2700	2776 G		25.60317	86.62341	Normal
5/12/24	8:17:0	8	0.1	280	30.3	2800	2860 G		25.6031	86.62378	Normal
5/12/24	8:17:0	8	0.1	340	20.2	3400	3364 G		25.60318	86.62395	Normal

Total IRI 55764
Average IRI 2934.947

JK
5/12/24
JE

Signature
20/5/24
AE

R 12/2/25
Executive Engineer
Rural Works Department
Works Division, Gogri

$$Y = 0 * X^2 + 0.841 * X + 505.4$$

$$X = 3667$$


$$Y = 3589$$

(R) RURAL ROAD
Good Average Poor
<4000 4001-5000 >5001

Name of Customer :	Instruction Prop Rakesh Kumar
Name of Work/ Road :	Par Srinagar To Dhamhara Tola
Lab Job number :	
Date :	05-12-2024
Section No. :	8

Test Date :	05-12-2024	Road Name :	Par Srinagar To Dhamhara Tola
Machine No. :	476	Road Type :	(R) RURAL ROAD
Start S No. :	0.00 KM	Side :	
Start E No. :	1.878 KM	Interval	
Weather :		UV Range :	1103 To 5000 mm/km
Start Location :		Dist Range :	0 To 2 0.1 ~ 1000 m
End Location :		Equation :	$Y = 0 \cdot X^2 + 0.841 \cdot X + 505.4$

File : C:\Users\Office PC\Desktop\Rly Line Par Srinagar To Dhamhara Tola.Xls. Section No. : 8. Eqn : $Y = 0 \cdot X^2$
 Name of Customer : Raj Construction Prop. Rakesh Kumar. Name of Work/ Road : Rly Line Par Srinagar To



OK
5/12/24
E.E

OK
5/12/24
E.E

OK
5/12/24
E.E