

P.M. GSY Debipati Angan badi To Ramana Tola
Tak

Schedule XLV-Form No. 134

Shri Balajitirupati Cons. Pvt. Ltd.

Trivenigant

DIVISION

Pipra

SUB-DIVISION

M. B. No - 588.

Measurement Book

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	4th	Yes	Main	Bill	
Name	of work: PMBSY Behipedi				
	Aggambadi to Ramra				
	Tola Tek.				
Agency:	Balaji Transporter Pvt. Ltd.				
Agreement No:	101/SB9/10344/2018-19				
Date of start	17-09-18				
Date of completion	16-03-19				
Actual D. of work	26-11-2020				

1) Restoration of Rein. cut.

$$7 \times 12 \times 0.90 \times 0.30 = 22.68 \text{ m}^3$$

$$9 \times 16 \times 1.15 \times 0.30 = 49.68 \text{ m}^3$$

$$4 \times 30 \times 1.10 \times 0.30 = 39.60 \text{ m}^3$$

$$4 \times 9 \times 0.85 \times 0.30 = 9.18 \text{ m}^3$$

$$\text{Total} = 121.14 \text{ m}^3$$

$$\text{@ } 365.25/\text{m}^3$$

$$P = 44246.00$$

2) Making up Ben/shoulder

$$6 \times 25 \text{ m} \times 1.0 = 150.00 \text{ m}^2$$

$$9 \times 17 \times 1.0 = 153.00 \text{ m}^2$$

$$9 \times 7 \times 1.10 = 69.30 \text{ m}^2$$

$$5 \times 24 \times 1.25 = 131.25$$

$$3 \times 28 \times 1.15 = 86.25$$

$$\text{Total} = 589.80 \text{ m}^2$$

$$\text{@ } 54.16/\text{m}^2$$

$$P = 31944.00$$

Continuation

