

Ag No-31/3054MR/MBD/2024-25

Schedule XLV-Form No. 134

N/W:- Maint of Road From Lot 3-Lot 27 At To Chahatpur.

Kishanagar-2 DIVISION

Dighalbank SUB-DIVISION

MB No- 1825

MEASUREMENT BOOK

M/S Bol burn Construction

2nd on A/c confirmed Bill

12

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- Const. of Road from					
Locn - Locn Al To Chhabadpur (Track 63)					
Agency :- m/s Bolbhum const.					
Agg No. :- 31/2054-MR/MB/D/2024-25					
D.O.W/Order :- 01/10/2024					
D.O.W/completion :- 30/09/2025					
Rate of Agg :- 2.21% below					
D/E :-					
<u>Record measurement :-</u>					
1) Brick Masonry in Parapet					
	2x6.40x0.40x0.60	=	3.07 m ³		
	2x5.00x0.40x0.60	=	2.69'		
	2x6.40x0.40x0.60	=	3.07'		
					8.83 m ³
2) Plastering with cement Mortar					
	4x6.40x0.60	=	15.36 m ²		
	2x6.40x0.40	=	5.12'		
	4x0.400x0.600	=	0.96'		
	4x5.60x0.600	=	13.44'		
	2x5.60x0.400	=	4.48'		
	4x0.400x0.600	=	0.96'		
	4x6.40x0.600	=	15.36'		
	2x6.40x0.400	=	5.12'		
	4x0.40x0.600	=	0.96'		
					61.76 m ²
3) Painting of Parapet wall :- 2x6					
Area same as item No-2 = 61.76 m ²					

Continuation

Abstract of cost

14

Sch. XLV Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) clearing & grubbing of Road					
vide T.M.B Page (8) itm (1)					
0.37 Hect @		76926.08/-			Rs 28463/-
2) const. of Subgrade & Earthwork					
shoulder c= job					
vide T.M.B Page (8) itm (12)					
623.70 m ³ @		26472/-			Rs 165106/-
3) const. of Channel Sub-base					
vide T.M.B Page (8) itm (3)					
25.39 m ³ @		2172.47/-			Rs 55159/-
4) P/Laying G.I. Pipe c= job					
vide T.M.B Page (8) itm (4)					
66.32 m ³ @		4619.96/-			Rs 306396/-
5) P/Laying Prime coat c= job					
vide T.M.B Page (8) itm (5)					
884.27 m ² @		60.15/-			Rs 53189/-
6) P/Laying Tack coat c= job					
vide T.M.B Page (9) itm (8)					
5056.25 m ² @		17.20/-			Rs 86968/-
7) P/Laying S.D.C c= job					
vide T.M.B Page (9) itm (9)					
126.40 m ³ @		15143.20/-			Rs 1914191/-

Continuation

Rs 2609472/-

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BIF	Rs	4908686.2
22) Painting on parapet walls					
wide T.M. & Page (12) itm (3)					
61.76 m ² @ 136.59 /-				Rs	8436.
23) Plastering with Cement Mortar					
wide T.M. & Page (12) itm (2)					
61.76 m ² @ 224.55 /-				Rs	13868.2
24) Brick Masonry in Cement Mortar					
wide T.M. & Page (12) itm (1)					
8.530 m ² @ 6370.39 /-				Rs	56251.

				Rs	4987241.2
ADD	1. cess	1%	(+)	Rs	49872.
	GST	18%	(+)	Rs	897703.
	S. & C.		(+)	Rs	33117.2
				Rs	5967934.2
Deduct	2.21 % below (-)			Rs	131891.2
				Rs	5836043.2
Deduct Provision	Paid bill (-)			Rs	5073000.2
				Rs	763043.2
				Rs	760

The work has been done as per
specification of work.

Continuation

58
02/05/25
J.E