

New Maintenance Policy -

133
[Signature]

Schedule XLV-Form No. 134

KHDTWA TO PRANAR)

DIVISION

Agreement w - of/HDD/WR N/2024-25

SUB-DIVISION

Bhushan yadav.

Measurement Book

1930

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work :- Repair of Road from					
Khotava to Pannaji under MR 3054.					
Agency :- Bhushan Yadav					
Vill - Thakar, Charkabathar, Jamui					
Agreement No :- 07 MBD/MRN/2024-25					
Date of Work Start :- 05-08-2024					
Date of Completion :- 04-05-2025					
Actual Date of Completion - 24/04/2025					
Length of Road :-					
Rate as per agreement = 0.25/- Per					
Record Entry					

①. Constn of Dry Lean Cement

Concrete sub-base all complete

jobs - do - do -

chao y..	$1 \times 5.25 \times 1.55 \times 0.100 = 0.81 \text{ m}^3$
	$1 \times 4.70 \times 1.70 \times 0.100 = 0.80 \text{ m}^3$
	$1 \times 8.10 \times 1.40 \times 0.100 = 1.13 \text{ m}^3$
	$1 \times 3.75 \times 3.10 \times 0.050 = 0.58 \text{ m}^3$
	$1 \times 6.20 \times 2.40 \times 0.075 = 1.10 \text{ m}^3$
	$1 \times 5.80 \times 1.90 \times 0.100 = 1.10 \text{ m}^3$
	$1 \times 2.85 \times 1.40 \times 0.075 = 0.30 \text{ m}^3$
	<u>5.82 m³</u>

Qty Limit = 5.65 m³

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10) (10) Constn of PCC M30 Panel Concrete Pavement all complete jobs— Qty TMB P.No. 16 Item No. 1 Qty = 140.23 m ³ @ Rs 8563.61/m ³ = 1200875=					
(11) (11) P/F RCC M15 grade KM and 200 M Post—do—do— Qty TMB P.No. 17 Item No. 4 Qty = 5.00 Nos @ Rs 2878.57/Nos = 14393=a Qty = 12.00 Nos @ Rs 820.72/Nos = 9849=a					
(12) (12) P/F retro-reflective cautionary mandatory, informative Sign Board Qty TMB P.No. 18 Item No. 7 Qty = 14.00 Nos @ Rs 4479.11/Nos = 62708=a Qty = 12.00 Nos @ Rs 5928.72/Nos = 71145=a Qty = 6.00 Nos @ Rs 5780.31/Nos = 34682=a Qty = 4.00 Nos @ Rs 10368.88/Nos = 41476=a					
(13) (13) P/F RCC M15 grade Boundary Pillar—do—do— Qty TMB P.No. 17 Item No. 6 Qty = 36 Nos @ Rs 671.68/Nos = 24180=a					
(14) (14) Planting of Tree both sides Qty TMB P.No. 17 Item No. 5 Qty = 145 Nos @ Rs 1305.10/Nos = 189239=a					
(15) (15) P/F Road marking. Qty TMB P.No. 16 Item No. (i), (ii) Qty = 565.40 m ² @ Rs 886.50/m ² = 502114=a Qty = 60.00 m ² @ Rs 1005.95/m ² = 60357=a					

Continuation

Continuation