

(These four lines should be repeated at the commencement of the measurement relating to each work)

[illegible]

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3)	Providing laying				
	Spreading & Compacting				
	grade - 2 material				
	10x	15.00	1.40	0.075	$= 15.75 \text{ m}^3$
Checked 21/02/25 AB	8x	18.00	1.60	0.075	$= 17.28 \text{ m}^3$
	9x	15.00	1.50	0.075	$= 15.19 \text{ m}^3$
	12x	20.00	1.30	0.075	$= 23.40 \text{ m}^3$
	11x	16.00	1.70	0.075	$= 22.44 \text{ m}^3$
	16x	18.00	1.50	0.075	$= 22.40 \text{ m}^3$
	3x	15.00	1.30	0.075	$= 4.38 \text{ m}^3$
	2x	30.00	0.10		$= 130.84 \text{ m}^3$
	9x	15.00	1.50	0.075	$= 130.49 \text{ m}^3$
	Grand Total				

(4)	Providing laying				
	Spreading & Compacting				
	grade - 3 material				
Checked 21/02/25 AB	15x	12.00	1.60	0.075	$= 21.60 \text{ m}^3$
	10x	20.00	1.70	0.075	$= 25.50 \text{ m}^3$
	9x	15.00	1.90	0.075	$= 19.24 \text{ m}^3$
	11x	14.00	2.00	0.075	$= 23.10 \text{ m}^3$
	16x	15.00	1.60	0.075	$= 23.80 \text{ m}^3$
	12x	10.00	1.80	0.075	$= 16.20 \text{ m}^3$
	15x	12.00	1.30	0.075	$= 24.86 \text{ m}^3$
	4x	5.00	1.10	0.075	$= 1.65 \text{ m}^3$
Checked 22/02/25 SE					$= 153.64 \text{ m}^3$
	Grand Total				$= 153.67 \text{ m}^3$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Providing and applying primer coat with Bituminous emulsion (SS-1)					
	4	25.00	1.40		140.00 m²
	5	15.00	1.60		120.00 m²
	10	12.00	2.00		240.00 m²
	15	20.00	2.10		630.00 m²
	12	25.00	1.90		570.00 m²
	10	20.00	1.60		320.00 m²
	2	14.00	1.10		30.80 m²
					2050.80 m²
					Limit = 2049.60 m²

(6) Providing and applying tack coat with bituminous emulsion RS-1					
	20	25.00	3.75		1875.00 m²
	20	25.00	3.75		1875.00 m²
	20	25.00	3.75		1875.00 m²
	12	25.00	3.75		1125.00 m²
	1	20.00	3.75		75.00 m²
					6825.00 m²
Add for extra widening on curve 1% = 68.25 m ²					6893.25 m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7)	Providing and laying				
	Semi dense bituminous				
	20x	25.00	3.75x	0.025	$= 46.875 \text{ m}^3$
	20x	25.00	3.75x	0.025	$= 46.875 \text{ m}^3$
	20x	25.00	3.75x	0.025	$= 46.875 \text{ m}^3$
	12x	25.00	3.75x	0.025	$= 28.125 \text{ m}^3$
	1x	20.00	3.75x	0.025	$= 1.875 \text{ m}^3$
					170.625 m^3
Add for extra widening on curve 1% = 1.714					172.335 m^3
(8)	Supply and providing				
	NPS 300mm dia				

	burr pipe				
	3	3	2.50		$= 22.50 \text{ m}^3$
(9)	Direction & Place				
	identification sign				
					2.880 m^2
(10)	beacon equilateral				
	triangle				
					8.00 Nos
(11)	beacon circular				
					3.00 Nos
(12)	beacon x 450mm				
	rectangular				
					5.00 Nos

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) Room on side of road					
					2.00 m ³
(14) Planting of trees and by the road side.					
					9.00 m ³
(15) Providing & fixing 'logs' of maintenance					
					364.00 m ³
					2.00 m ³
(16) Providing & fixing of typical masonry information sign					
					beard.
					2.00 m ³
(17) Painting two coats on new.					
					60.48 m ²
(18) Painting two coats on new.					
					24.660 m ²
(19) Const. of subgrade and earthen shoulder with approved material.					
2x 7.50 x 25.00 x 0.750 x 0.30 =					810.00 m ³
2x 1x 20.00 x 0.750 x 0.30 =					9.00 m ³
					819.00 m ³

[illegible]

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Abstract of Cost</u>				
(1/2)	cleaning & grubbing road land.				
P/1	0.273 Hq				
	C 76926=08				B=21000=00
(2/3)	For 100 m (road)				
P/6	655.204 ³				
	C 173=51				B=113683=00
(3/4)	1000 m (road)				
P/6	163.804 ³				
	C 264=72				B=43361=00
(4/5)	Const. of USB				

		providing well graded material.			
P/1		199.6984 ³			
		C 1622=10 B=323930=00			
(5/6)		providing laying spreading & compacting grade-2 material.			
P/2		130.4254 ³			
		C 2996=39 B=390804=00			
(6/7)		providing laying spreading grade-3 material.			
P/2		153.6724 ³			
		C 3019=74 B=464049=00			

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7/8)	Prime coat with bituminous emulsion (RS-1)				
P/3	2048.958 m ²				
	Q	57=39		R= 117589=00	
(8/9)	Providing & applying tack coat (RS-1)				
P/3	6893.250 m ²				
	Q	19=71		R= 135865=00	
(9/10)	Providing and applying semi dense bituminous				
P/4	172.336 m ³				
	Q	118 41=73		R= 2040756=00	

(10/11)		Supply and providing NP2 300mm dia. Hume pipe			
P/4		22.504			
		Q	645=31		R= 14519=00
(11/12)		km stone			
P/6		3.00 km			
		Q	2710=08		R= 8130=00
(12/13)		2000 stone			
P/6		8.00 km			
		Q	786=60		R= 6292=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13/14)	Direction & place identification sign.				
P/4	2.88042				
	Q	14830=20		P _r =	43710=00
(14/15)	600mm equilateral & triangle.				
P/4	2.00 NH				
	Q	4313=66		P _r =	3450=00
(15/16)	600mm circular				
P/4	3.00 NH				
	Q	4183=49		P _r =	12550=00
(16/17)	600mm x 450mm rectangular.				
P/4	5.00 NH				
	Q	4038=96		P _r =	20194=00
(17/18)	900mm side octagon.				
P/4	2.00 NH				
	Q	2508=32		P _r =	17016=00
(18/20)	Providing & fixing of typical NHNSY				
	informational sign board				
P/5	364.00 NH				
	Q	886=50		P _r =	322686=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(19/21) Providing & Fixing of typical M44SY information Sign board.					
P/5	2.00 Nos				
	Q	10678=89		P=	21357=00
(20/22) Painting two coats					
P/5	60.4804 ²				
	Q	139=16		P=	8416=00
(21/22) Painting two coats					
P/5	24.9604 ²				
	Q	139=16		P=	3473=00

					P= 4162 881=00
Add 18% GST (+)					P= 7493 19=00
Add 1% L.Cess (+)					P= 416 29=00
S.F (+)					P= 778 00=00
					P= 503 1629=00
Below 1.87% (-)					P= 94 091=00
					P= 493 7538=00
Check					
25.3.25					
JE					
Letter no: - 29					28.3.25
S no: - 14					28.3.25

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material statement</u>					
(1) E/W -	819.00	M ³			
(2) 26.5 ന്ന ത്ത 9.5 ന്ന =	90.00	M ³			1901.46
(22) 9.5 ന്ന ത്ത 2.36 ന്ന -	64.00	M ³			429.97
(N) 2.36 ന്ന ത്ത below -	103.00	M ³			144.75
(V) 63 ന്ന ത്ത 45 ന്ന -	142.00	M ³			992.33
(VI) Stone screening -	16.00	M ³			429.97
(VII) 53 ന്ന ത്ത 22.4 ന്ന -	168.00	M ³			1100.04
(VIII) 9.5 ന്ന ത്ത 4.75 ന്ന -	140.00	M ³			595.16
(IX) 4.75 below -	100.00	M ³			429.97
(X) Prime coat (SS-1) -	1.74	MT			
(XI) Tack coat (RS-1) -	1.89	MT			

(XII) Bitumen oil - 19.8 MT

Grand Total
25.3.25
JC

Memo of payment for ISTADIC

12 for RS
28,30,262.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5'1.5'D =	RD	14	15	18	00
2'1.9'T =	RD	5	6	06	00
11.C.G.S.T =	RD	2	8	30	28308.00
11.5.G.S.T =	RD	2	8	30	28308.00
11.1.C.S.S =	RD	2	8	30	28308.00
Royalty =	RD	2	7	02	2702.00
S.F =	RD	3	8	90	38900.00
Ded =	RD	3	4	89	348955.00
Cheque =	RD	2	4	81	248150.00
Total =	RD	2	8	30	2830262.00
Passed for RS	2830262.00				

C Twenty eight lakhs
thirty thousand two
hundred sixty two only

Executive Engineer
Rural Work Department

Vrm-11
25-5-25