

M.MGS (Awseesh) M.8 No-3675

Schedule XLV-Form No. 134
Shripur Near Shhar of Umesh Thakur
to Surrender Pandey Ka Shhar/Bir to
DIVISION

conf - RAJU Kumar sisat-DIVISION

Baniyabur

MEASUREMENT BOOK

2nd A/c BILL

11

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work :-					
near Ghar of Umesh					
Thakur to Surender					
Pandey Ka Ghar (Bin Tola)					
Agency :-					
Raju Kumar Singh					
Agreement no :-					
12 SDD/24-25					
Date of Start :-					
1.09.2024					
Date of Completion :-					
30.08.2025					
Date of measurement :-					
22.04.25					
① Construction of unreinforced plain cement concrete pavement					
10 x 30.00m x 3.75m x 0.16m =					180.00m ²
1 x 35.00m x 3.75m x 0.16m =					21.00m ²
17 x 30.00m x 3.75m x 0.16m =					306.00m ²
					507.00m ²
Add 1% for Curve					(+) 5.07m ²
					512.07m ²
Sign					
22.04.25					
J.E					

Continuation

ABSTRACT OF COST

12

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
① P/F of marking bench- main pillars					
Qty. vide TMS P(6)					
1. no :- ① = 1 nos.					
@ Rs 2966 = 66/no.					Rs 29667 = 00
② Clearing and grubbing road land					
Qty. vide TMS P(6)					
1. no :- ② = 0.45 Ha					
@ Rs 76926 = 08/Ha					Rs 34617 = 00
③ Excavation for roadway in soil					
Qty. vide TMS P(6)					
1. no :- ③ = 84.38 m ³					
@ Rs 190 = 22/m ³					Rs 16052 = 00
④ Const. of embankment with approved					
Qty. vide TMS P(6)					
1. no :- ④ = 50.63 m ³					
@ Rs 62 = 62/m ³					Rs 3181 = 00
⑤ Const. of embank- ment with material					
Qty. vide TMS P(6)					
1. no :- ⑤ = 194.40 m ³					
@ Rs 260 = 48/m ³					Rs 50735 = 00
⑥ Const. of embankment with material					
					100.00 m

Continuation

Rs 134252 = 00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Qty. vide TMBP (7)					
1 no. :- (6) = 777.60 m ²					
@ Rs 188 = 29/m ²				Rs 146414 = 00	
7/8 Const. of granular sub base by					
Qty. vide TMBP (7)					
1 no. :- (7) = 256.06 m ²					
@ Rs 3331 = 05/m ²				Rs 852949 = 00	
3/9 P/L, Spreading and Compacting					
mm gr 3					
Qty. vide TMBP (7)					
1 no. :- (8) = 95.16 m ²					
@ Rs 5249 = 87/m ²				Rs 499587 = 00	
9/10 Const. of unreinforced plain cement					
Qty. vide TMBP (11)					
1 no. :- (01) = 512.07 m ²					
@ Rs 9099 = 73/m ²				Rs 4659699 = 00	
10/20 P/F of typical					
mm 657 mm					
Qty. vide TMBP (7)					
1 no. :- (9) = 2 nos.					
@ Rs 15501 = 52/no.				Rs 31003 = 00	
11/12 Earthwork in excavation for foundation					
Qty. vide TMBP (7)					

Continuation

1 no. :- (10) = 59.60 m²
 @ Rs 405 = 83/m² Rs 24187 = 00

C/O Rs 63,48,091 = 00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(12) (22) Providing m/s as levelling course					
Qty. vide TMB P(8)					
1. no :- (11) = 9.19 m ²					
@ Rs 7195 = 95/m ²					Rs 66101 = 00
(13) (23) Plain Cement conc. in substructure					
Qty. vide TMB P(8)					
1. no :- (12) = 67.26 m ²					
@ Rs 8289 = 67/m ²					Rs 557563 = 00
(14) (24) P/L R.C.C. pile N.P.3 for Qty. vide TMB P(8)					
1. no :- (13) = 15.00 m					
@ Rs 7537 = 72/m					Rs 113066 = 00
					Rs 708485 = 00
Less 11.77% below (-)					Rs 833887 = 00
					Rs 6250964 = 00
Add 18% GST (+)					Rs 1125174 = 00
Add 1% L.Cent (+)					Rs 62510 = 00
Add S. Fee (+)					Rs 88528 = 00
					Rs 7527176 = 00
Less for prev. allotment (-)					Rs 2249411 = 00
					Rs 5277765 = 00
Agreed					
22.04.25					
J.E.					

Continuation

•

Sch.XLV-Form No. 134

Continuation