

"Banga bali marliya ho kosi Bandh"

Schedule XLV-Form No. 134

AMASH ESTH

P.O.D. PAULPARAS

DIVISION

GOHOGHARDEHA **SUB-DIVISION**

N.B. No. 543/2024-25

MEASUREMENT BOOK

Amul ka mal Singh

प्रमाणित किया जाता है कि इस मापी मुद्रा में मशीन द्वारा
मार्कित 100 (एक सौ) ग्राम में है जो सहायक
कमिश्नर, ग्रामीण कार्य विभाग, काशी जिले में
व्योधाडीहा के नाम से निर्धारित किया जाता है


EXECUTIVE ENGINEER
Rural Works Department
Work Division Phulparas
12.11.2024

Sch. XLV—Form No. 134

R.W.D. PHULPARAS DIVISION

G. H. GHARDZHA SUB-DIVISION

Measurement Book

M.B.-No. 543/2024-25

Name of Officer _____

Date of first entry _____

Date of last entry _____



1st on a/c Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work—	Construction of Rd				
from Bagraungbali Mandir To					
Koshi Baudh.					
Agency—	0.870 km.				
Agency:—	Anil Kumar Singh				
Agreement No—					
Date of start—					
Date of completion—					
Rate Below—	20.89 %				

Work done

① Setting out pillars
 providing 2 fixing of wooden
 benches — do —

① Bench mark pillars = 1 No

② Reference Pillars = 3 Nos

② Clearing and grubbing
 Road land — do —

$$2 \times 1 \times 8 \times 3.50 = 56 \text{ m}^2$$

$$2 \times 1 \times 42 \times 3.50 = 294 \text{ m}^2$$

$$2 \times 5 \times 50 \times 3.50 = 1750 \text{ m}^2$$

$$2 \times 1 \times 31 \times 3.50 = 217 \text{ m}^2$$

$$2 \times 4 \times 50 \times 3.50 = 1400 \text{ m}^2$$

$$2 \times 1 \times 50 \times 3.50 = 350 \text{ m}^2$$

$$2 \times 5 \times 50 \times 3.50 = 1750 \text{ m}^2$$

$$2 \times 1 \times 39 \times 3.50 = 273 \text{ m}^2$$

$$T = 6090 \text{ m}^2$$

$$\text{i.e. } 0.609 \text{ Hec}$$

Continuation



ABSTRACT OF COST

8

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Setting out working mark					
Qty vide P-① of rms					
① Benchmark pillars					
1 No. @ 5559.80/each					5560.00
② Reference pillars					
3 Nos @ 2592.85/each					7779.00
② clearing and grubbing Rd land					
Qty vide P-① of rms					
0.609 Hec @ 76926.08/hec					46848.00
③ Cutting of trees					
Qty vide P-② of rms					
① Upright above 300 to 600mm					
5 Nos @ 362.67/each					1813.00
② Upright 600 to 900mm					
4 Nos @ 631.45/each					2526.00
③ Upright above 900 to 1800mm					
2 Nos @ 1180.92/each					2362.00
④ Removal of electric shed					
Qty vide P-② of rms					
5 Nos @ 239.77/each					1199.00
⑤ H.P. columns (1x1/2x1/2)					
① Excavation for found					
Qty vide P-② of rms					
59.60 m ³ @ 405.83/m ³					24187.00
② Prec. P.C. m/s m/c					
Qty vide P-② of rms					
9.20 m ³ @ 8666.62/m ³					79755.00

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F = 2		8158284 = 00
Add LG @ 1%.			(+1%)		8158284
Add GST @ 18%			(+18%)		1768482 = 00
Add S.F @ 10%			(+10%)		113005 = 00
			T = 2		9821308 = 00
Less 20.89% as per					2051620 = 00
per annum					
			Nk 7 = 2		7769633 = 00
			8m		
			31/03/24		
			AS		

Continuation