

MMUSY (MUSSESH) ADD - BRP 2 - 330.

SUPAUL.

Veena. To Badiyas mushari MMUSY Road to Sundarpur
KUMHAR TOLA.

13.50% Below

Schedule XLV Form No. 134.

Agreement No - 09/SBD/2024-25 Block - SUPAUL.

Agreement - Voule -

DIVISION

Seized.

SUB-DIVISION

P-17 18086CE

Measurement Book

RKS Engicon Private Limited

1752
30-10-24

1


Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Const of Road					
From Veena To Baliyas					
Mushari MMWBY Road TO					
Sunderpur - Kumbhar tola.					
Agency:- RKS Eng. Pvt. Ltd.					
Agreement No:- 09-880-2024-25					
Rate approved:- 13.50% Below					
Date of Start:- 18.10.2024					
Date of Comp ⁿ :- 17.10.2025					

1) Providing and fixing of working Benchmark Reference pillar. -- 8 Nos.					
ii) Benchmark pillar Qty = 8 Nos.					
ii) Reference pillar Qty = 8 Nos.					
2) Clearing and grubbing Road land.					
2	10	30m	3.50		= 2100.0
2	10	30m	3.50		= 2100.0
2	10	30m	3.50		= 2100.0
2	10	30m	3.50		= 2100.0
2	10	30m	3.50		= 2100.0
2	10	30m	3.50		= 2100.0
2	10	30m	3.50		= 2100.0
2	10	30m	3.50		= 2100.0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>3rd on A/c Bill</u>					
Name of work:- const. of Road from					
veena To Baliyas Mushari					
MMGSy Road To Sundarpur-					
Kumhar Tola, under MMGSy (Awsekh)					
Agency:- RKS Eng, Pvt, Ltd,					
Agreement NO:- 09SRD/2024-25.					
Date of start:- 18.10.2024					
Date of comp:- 17.10.2025					
<u>Date of Record Measurement</u>					
Measurement - Nil					
 29.03.25 A.K.					

(1) P/V and fixing Bench Mark / Reference					
Pillars ————— 8/1.					
(i) Bench mark - 3 Nos V.P-17.					
@5374.20/Ns - B. 16123 = ∞					
(ii) Reference Pillars - 10 Nos					
@2487.75/Ns - B. 19902 = ∞					
(2) Clearing & Grubbing Road Land					
1.57 Hect. V.P-17.					
@75573.34/Hect. 1,18,650 = ∞					
(3) const. of embankment Box cut,					
10.43 M ² V.P-17.					
@103.96/M ² - B. 1084 = ∞					
(4) const. of embankment — do 8/1					
6.26 M ² @81.26/M ² - B. 509 = ∞					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(23) P/v Weep holes - do - 811					
24 N9	V. P-19.				
	@ 196.56/Mos				4717.21
(24) P/v Drainage Spout - do - 811					
2 N3	V. P-19.				
	@ 522.11/N9				1044.22
(25)	Total = Rs = 1,52,25,157.22				
Add GST- 18%.					Rs. 27,40,528.22
Add. L.C. 1%.					B. 1,52,252.22
Add. S.F.					Rs = 2,74,043.22
	Total = Rs = 1,83,91,980.22				
Less- As Per Agg- 13.50%.					Rs. 24,82,917.22
	Total = Rs = 1,59,09,063.22				
Less- Prives Payment					Rs. 92,58,032.22
	Total = Rs = 66,51,031.22				
	Limit $\rightarrow$ 23,58,990.00				
29.03.2025					