

3rd years maint. Bill

65

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - maint. of road					
from middle school Fatehpur					
To Laloo Singh ke ghar Tak.					
Agency - Dhishaj Kumar					
Agreement no. 88/SB/D/0020-21					
Date of starting - 29/12/2020					
Date for completion - 28/9/2021					
Actual date - 15/09/2022					
1) <u>Record Entry</u>					
Restoration of Raincuts do					
do all complete job.					
$1 \times 21.80 \times 1.10 \times 0.30 = 7.09 \text{ m}^3$					
$2 \times 17.0 \times 1.15 \times 0.30 = 11.73 \text{ m}^3$					
$1 \times 5.0 \times 1.12 \times 0.40 = 2.24 \text{ m}^3$					
$1 \times 30 \times 1.05 \times 0.30 = 9.45 \text{ m}^3$					
$2 \times 9.80 \times 1.0 \times 0.30 = 5.88 \text{ m}^3$					
$1 \times 20.10 \times 1.12 \times 0.30 = 6.75 \text{ m}^3$					
Total = 43.14 m^3					
limit 41.82 m^3					
2) Making up ^{earth} Berms and should					
do do all complete job.					
$2 \times 2 \times (30.0 + 6.0) \times 1.20 = 172.8 \text{ m}^3$					
$2 \times 1 \times 19.30 \times 0.90 = 34.74 \text{ m}^3$					
$2 \times 2 \times 15.10 \times 0.50 = 30.2 \text{ m}^3$					
Total 237.74 m^3					
limit 232.31 m^3					
3) Repair of pot holes filled with					
25mm WBM 1-25.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10) Road marking do do cell complete job.					
WP 67 TMB.					
		118 m ²			
@		721.95 / Rs 85,190.70			
					Total Rs 140,611.89
					Limit Rs 140,607 = 00
					Add G.S.T @ 12% . Rs 16873 = 00
					Add I.C @ 1% . Rs 1408 = 00
					<u>Rs 158,886.20</u>
					Dnyemka
					25/04/25
					un
					20/11/24
					cap
					Aside
					03/05/25
					EF