

रिजिस्ट्रारसाय

Schedule XLV Form No. 134.

MMGSUY

Main work

PWD Road to Haringga DIVISION

Rina Kumari SUB-DIVISION

Measurement Book

1121

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/wr Const. of Road from PWD Road to Harisingon Agency - Road Kharant Agreement no. 01/PWD/2024/25					
Date of commencement					
					24/06/2024
Date of completion					
					23/03/2025
Actual date of completion					
					28/02/2025
Abstract of cost					
(1) Setting out pillar & working boundaries					
					vide T.M.B P-64, item (1)
					Qty = 6.00 km
					@ 12330.48/m
					Rs = 73983200
(2) Cleaning & grubbing road					
					vide T.M.B P-64, item (2)
					Qty = 2.439 Hrs
					@ 76926.08/Hrs
					Rs = 18762300
(3) Dismantling of existing st. pipe culvert, bridge					
					as per detail.

Particulars	Details of actual measurement				Contents of area
	No	L.	B.	D.	
(23) (50+52) plastering with em (1.4)					
vide T.M.B.P. (23) item (23)					
Qty = 138.88 m ²					
@ 199.62/m ²					
Rs = 27 49 52 00					
(28) (51+53) painting on parapet wall.					
vide T.M.B.P. (24) item (28)					
Qty = 412.48 m ²					
@ 139.16/m ²					
Rs = 57 40 12 00					
Total Rs = 42 134 308 200					
Add 10% @ 18% 8 14 12 Rs = 8 00 55 19 200					
Add S.F. (10%) of work Rs = 8 29 29 200					
Gr Total Rs = 50 9 67 12 6200					
Less 0.2% below 25 Pgs on 1st unit					Rs = 10 7 03 12 00
Net Rs = 50 8 600 95 200					
Less Previous Payment on 1st unit					Rs = 22 63 04 24 200
Less Previous Payment on 2nd unit					Rs = 10 200 000 200
Less Previous Payment on 3rd unit					Rs = 90 113 11 200
Net Rs = 90 113 10 200					
<i>[Signature]</i> 29/03/2025 S.E.					
<i>[Signature]</i> 29/03/25 A.B.					
<i>[Signature]</i> 26/04/25 P.E.					

Continuation