

| Particulars                          | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------|-------------------------------|----|----|----|------------------|
|                                      | No.                           | L. | B. | D. |                  |
| Name of work:- Const <sup>n</sup> of |                               |    |    |    |                  |
| Road from Terhagaet                  |                               |    |    |    |                  |
| Balubari via. Matiyari               |                               |    |    |    |                  |
| road near Rahemuri                   |                               |    |    |    |                  |
| Bridge to Purab mal-                 |                               |    |    |    |                  |
| mali tola.                           |                               |    |    |    |                  |

Agency:- Rajeev Kumar

Agreement No:- 30/MMOSY/SBO/2024-25

Date of Commencement:- 26/09/25

Date of Completion:- 25/09/2025

Further measurement — NIL

~~21/05/25~~  
21/05/25  
15/05/25  
Abstract of Cost

① Earth in excavation  
for found<sup>n</sup> — el<sub>2</sub>

72.20m<sup>3</sup> @ 405.83/m<sup>3</sup> — A. 29301.00

② PL PCC 1915 in  
open found<sup>n</sup> — el<sub>2</sub>

8.56m<sup>3</sup> @ 8164.87/m<sup>3</sup> — A. 69891.00

③ S/F/P HYSD bar  
reinf<sup>n</sup> — el<sub>2</sub>

4.546MT @ 75301.71/MT — A. 342322.00

Continuation

Sch: XLV—Form No. 134

| Particulars                                  | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------------------|-------------------------------|----|----|----|------------------|
|                                              | No.                           | L. | B. | D. |                  |
| ④ plw pcc M20 in found? — el2                |                               |    |    |    |                  |
| 27.56 m <sup>3</sup> O.V.T MB P-⑦            |                               |    |    |    |                  |
| @ 8548.23/m <sup>3</sup> — R.                |                               |    |    |    | 235589.00        |
| ⑤ plw RCC PP20 in SIS — el2                  |                               |    |    |    |                  |
| 27.38 m <sup>3</sup> O.V.T MB P-⑦            |                               |    |    |    |                  |
| @ 8745.59/m <sup>3</sup> — R.                |                               |    |    |    | 239454.00        |
| ⑥ plw pcc M20 in SIS — el2                   |                               |    |    |    |                  |
| 15.60 m <sup>3</sup> O.V.T MB P-⑦            |                               |    |    |    |                  |
| @ 8857.58/m <sup>3</sup> — R.                |                               |    |    |    | 138178.00        |
| ⑦ plw R.C.C. M20 in SIS — el2                |                               |    |    |    |                  |
| 15.00 m <sup>3</sup> O.V.T MB P-⑦            |                               |    |    |    |                  |
| @ 9065.60/m <sup>3</sup> — R.                |                               |    |    |    | 135984.00        |
| ⑧ plw 8 laying R.C.C. M25 in Super str — el2 |                               |    |    |    |                  |
| 10.82 m <sup>3</sup> O.V.T MB P-⑦            |                               |    |    |    |                  |
| @ 10066.11/m <sup>3</sup> — R.               |                               |    |    |    | 108915.00        |
| ⑨ plw weep holes — el2                       |                               |    |    |    |                  |
| 56.00 No. O.V.T MB P-⑦                       |                               |    |    |    |                  |
| @ 146.18/each — R.                           |                               |    |    |    | 8186.00          |
| ⑩ plw 8 laying filter media — el2            |                               |    |    |    |                  |
| 36.00 m <sup>3</sup> O.V.T MB P-⑦            |                               |    |    |    |                  |
| Continuation                                 |                               |    |    |    |                  |
| @ 4869.86/m <sup>3</sup> — R.                |                               |    |    |    | 175315.00        |

Sch. XLV—Form No. 134

| Particulars                                               | Details of actual measurement |   |    |    | Contents of area |
|-----------------------------------------------------------|-------------------------------|---|----|----|------------------|
|                                                           | No.                           | L | B. | D. |                  |
| (11) P/V Back filling — elz                               |                               |   |    |    |                  |
| 5-86 m <sup>3</sup> O.V.-T MB P-(8)                       |                               |   |    |    |                  |
| @ 954.01 / m <sup>3</sup> — R.                            |                               |   |    |    | 5590.00          |
| (12) Const <sup>n</sup> of working benchmark pillar — elz |                               |   |    |    |                  |
| 0.986 km O.V.-T MB P-(8)                                  |                               |   |    |    |                  |
| @ 7980.42 / km — R.                                       |                               |   |    |    | 7868.00          |
| (13) Const <sup>n</sup> of working Referee — elz          |                               |   |    |    |                  |
| 0.886 km O.V.-T MB P-(8)                                  |                               |   |    |    |                  |
| @ 6711.61 / km — R.                                       |                               |   |    |    | 6618.00          |
| (14) Const <sup>n</sup> of embankment — elz               |                               |   |    |    |                  |
| 361.95 m <sup>3</sup> O.V.-T MB P-(8)                     |                               |   |    |    |                  |
| @ 259.69 / m <sup>3</sup> — R.                            |                               |   |    |    | 93995.00         |
| (15) Const <sup>n</sup> of embankment — elz               |                               |   |    |    |                  |
| 844.55 m <sup>3</sup> O.V.-T MB P-(8)                     |                               |   |    |    |                  |
| @ 211.53 / m <sup>3</sup> — R.                            |                               |   |    |    | 178648.00        |
| (16) Clearing and Grubbing road land — elz                |                               |   |    |    |                  |
| 0.69 Hect O.V.-T MB P-(8)                                 |                               |   |    |    |                  |
| @ 76926.08 / Hect — R.                                    |                               |   |    |    | 53079.00         |
| (17) Const <sup>n</sup> of G.S.B with metal — elz         |                               |   |    |    |                  |
| 405.0 m <sup>3</sup> O.V.-T MB P-(8)                      |                               |   |    |    |                  |
| @ 3002.37 / m <sup>3</sup> — R.                           |                               |   |    |    | 1215959.00       |

Continuation

C.O.R. 3044892.00

Sch. XLV—Form No. 134

| Particulars                    | Details of actual measurement |                                 |      |                                 | Contents of area |
|--------------------------------|-------------------------------|---------------------------------|------|---------------------------------|------------------|
|                                | No.                           | L                               | B.   | D.                              |                  |
|                                |                               |                                 | B.F. | P.                              | 3044892.00       |
| Add 18% Cr. S. T. ①            |                               |                                 |      | P.                              | 548081.00        |
| Add 1% L. cess ①               |                               |                                 |      | P.                              | 30449.00         |
| Add 10% S. Fee ①               |                               |                                 |      | P.                              | 53069.00         |
|                                |                               |                                 |      | P.                              | 3676490.00       |
| Less 10.19% below ①            |                               |                                 |      | P.                              | 374634.00        |
|                                |                               |                                 |      | P.                              | 3301856.00       |
| Less p/c Payment ①             |                               |                                 |      | P.                              | 1830712.00       |
|                                |                               |                                 |      | P.                              | 1471144.00       |
| <i>Chand</i><br>02/05/25<br>DC |                               | <i>Aditya</i><br>02/05/25<br>AE |      | <i>medh</i><br>02/05/25<br>J.R. |                  |

Continuation