


8-4-9-23



Part-A Set to Haringer, Part-B (out of H.R. bridge)
4x18-75m Span with 10m arch road 20.0m

UNDER: M.M. 34 PART-A

Schedule XLV-Form No. 134

MMGY-SC
Road

DIVISION

Bassay

SUB-DIVISION

Padana

MEASUREMENT BOOK

MB No-1946

SH. SINGH
KUPPRAK
55-5134-21-22

1st year maintenance Bill

ABSTRACT OF COST (Bridge)

99

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Const of H.L					
R.C.C Bridge 4x18.75m					
Span with 200.00m approach					
Road Part 'B' S051-Nazirpur					
Under MM/ly (CC)					
Agency:- Sri Rup Prakash Singh					
Agg NO:- 555B3/ 2021-2022					
Date of Agg:- 01.12.2021					
Date of Completion:- 30.11.2022					
Actual date of Completion:- 15.09.2023					
Date of entry:- 14/09/23					

(1) Restoration of Road with					
with Soil -					
2.40 m ³ vide PMB pg - (98)					
@ Rs 404.36/m ³ - Rs 3397.00					
(2) Making up of Berms/ Shoulder					
stripping excess Soil -					
44.70 m ² vide PMB pg - (98)					
@ Rs 57.23/m ² - Rs 2558.00					
(3) Patch repair over h.T					
Surface with 20mm M.S.S. -					
4.68 m ² vide PMB pg - (98)					
@ Rs 243.22/m ² - Rs 1138.00					

Continuation

100

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
④ Maint of R.C.C railing					
Repair of R.C.C					
17.81m Vide PWB pg. — ⑨⑧					
@ Rs 2180.42/m					Rx 38833.00
					Rx 45926.00
Add 18 v. 6.5					Rx 8267.00
Add 1 v. 1 cell					Rx 459.00
					Rx 54652.00
Less 10.99% Below					Rx 6006.00
					Rx 48646.00
<i>Attested</i> <i>Executive Engineer</i> <i>Rural Works Department</i> <i>Works Division, Barsoi</i> <i>28.02.24</i>					

RECORD OF CHECK MEASUREMENT BY SUPERIOR OFFICERS

1	2	3	4	5	6	7
Date of Check	Pages recording measurement subject to test check	Value of measurements checked	Number of check measurement	Number of bill recorded in the measurement book during the year	Result of the check exercised	Date, initials and designation of the checking Officer

N.B. - This results will be indicated by the work "Satisfactory" or "Unsatisfactory" Judged at the time name it in each case.