

1st and final bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Patna					
Aurangabad road to					
Madan Singh Jola.					
Agency: Mehadiya construction					
Part Ltd.					
Agreement No: 05/MBD/24-25					
Package No: M.R.H/23-24 Annual					
				04.	

Date of Commencement: 16/7/24
 Date of Completion: 15/4/25
 Actual Date of Completion: 13/02/25
 Record entry

① clearing and leveling
 road land all 503
 $2 \times 25 \times 30 \times 1.125 = 1687.50$
 $= 1687.50$
 $- 10000$
 $= 0.1687 \text{ Hex.}$

② providing Box cutting
 road in soil all 103.
 $2 \times 150 \times 0.325 \times 0.20$
 Continuation $= 22.5 \text{ m}^3$



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③ providing and fixing large masonry sign board at road					
Qty = 3.0 nos					
<i>[Signature]</i> 20/8/24 JEC					<i>[Signature]</i> 20/8/24 H.T.
<u>Record entry</u>					
① providing concrete sub base 6.5:1:3 ratio material all over					
$2 \times 5 \times 30 \times 0.375 \times 0.10 = 11.25$					M ³
$1 \times 3.26 \times 1.40 \times 0.175 = 0.7987$					
$1 \times 4.24 \times 1.60 \times 0.175 = 1.1872$					
$1 \times 3.65 \times 1.45 \times 0.175 = 0.926$					
$1 \times 4.23 \times 1.20 \times 0.175 = 0.888$					
$1 \times 4.24 \times 1.61 \times 0.175 = 1.194$					
$1 \times 3.0 \times 1.40 \times 0.175 = 0.735$					
					16.978 M ³
Limit = 16.28 M ³ .					
② providing water board macadam WBM-2 all over					
$3 \times 4.20 \times 2.40 \times 0.075 = 2.268$					
$2 \times 3.3 \times 2.10 \times 0.075 = 1.039$					
Limit = 3.30 M ³					
Continuation 2.72 M ³ .					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③ providing water course					
macadam work					
Complete all 705.					
	2	5.40	3.40	0.075m	2.754
	3	5.50	3.10	0.075	3.836
	3	5.10	3.0	0.075m	3.442
	2	4.50	3.20	0.075	2.16
					12.192m
Limit = 11.69m ³ .					
④ providing dry lean concrete sub base					
Complete 503.					
	2	5	30	0.375	0.10
	5	2.10	2.0	0.10	2.10
	8	6.50	1.50	0.10	5.60
					18.25m ³
Limit = 17.36m ³ .					
⑤ providing plain cement concrete pavement					
p.c.c M30 panel all over,					
	3	30m	3.80m	0.125	42.25
	1	30	$\frac{(3.9+3.85)}{2}$	0.125	14.343
	5	30m	3.75	0.125	70.3125
	4	30	3.65	0.125m	13.6875

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2	3.90	3.75	0.125	43.03
	1	10	(4.5 + 3.75) / 2	0.125	5.156
					189.28 m ³
⑥ Earthwork in excavation for foundation all sub.					
	2	3.90	1.20	1.50	14.04
	1	7.85	1.130	0.365	3.23
					17.27 m ³
					Limit = 16.69 m ³
⑦ Providing R.C.C M.S in foundation all sub.					
	2	3.90	1.15	0.150	1.3455
	1	7.81	1.130	0.1250	2.202
					3.552 m ³
⑧ Providing R.C.C main Substructure all sub.					
	2	3.60	0.70	2.780	14.011
	2	3.60			
	less pipe				
	2	0.7852	0.83	0.83	0.573
					13.438 m ³
⑨ Providing R.C.C MP3 HP column 60mm dia all sub.					
	4	2.50		10.00	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10. painting on parapet wall Complete all job.					
$2 \times 3.60 \times 0.40 = 2.880$					
$4 \times 3.60 \times 0.60 = 8.640$					
$4 \times 0.40 \times 0.60 = 0.960$					
					<u>12.480 m²</u>
<i>[Signature]</i> 12/10/24 JE					<i>[Signature]</i> 12/10/24 P.E.
Record entry.					
① providing brick masonry to parapet all job					
$2 \times 2 \times 5.40 \times 0.40 \times 0.60 = 5.184$					<u>5.184 m³</u>
② providing plastering in parapet wall all job.					
$2 \times 4 \times 5.40 \times 0.60 = 25.92$					
$2 \times 2 \times 5.40 \times 0.40 = 8.64$					
$2 \times 4 \times 0.40 \times 0.60 = 1.92$					
					<u>36.48 m²</u>
③ painting on parapet wall Complete job.					
Qty = 36.48 m ² (same plastering area)					
④ Brick masonry in parapet wall job.					
$2 \times 6.40 \times 0.40 \times 0.60 = 3.072$					<u>3.072 m³</u>

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑥ plastering with cement mortar in parapet wall Complete all					
	4	6.40	0.60		15.36
	2	6.40	0.40		5.12
	4	0.40	0.60		0.960
					21.44m ²
⑦ plastering in parapet wall Complete all					
Qty = Same plastering Area					
					21.44m ²
⑧ providing brick masonry in parapet slab column Complete all					
	2	2.20	0.40	0.60	3.48m ³
⑨ plastering with cement mortar in parapet wall Complete all					
	4	7.20	0.60		17.280
	2	7.20	0.40		5.28
	4	0.40	0.60		0.960
					24.00m ²
⑩ plastering in parapet wall Complete all					
Qty = Same plastering Area					
					24.00m ²

Continuation

14/10/24
SE

14/10/24
A.E

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Record entry</u>					
<u>(1) providing prime coat</u>					
Bitumen emulsion all sub.					
2 x	5.40	x	3.10	=	33.72
3 x	5.10	x	3.0	=	45.90
3 x	5.50	x	3.10	=	51.150
2 x	6.10	x	3.0	=	24.0
					<u>154.77 m²</u>
					Limit = 155.81 m ²
<u>(2) providing Tack</u>					
Coat bitumen emulsion					
(RS-1) all sub.					
5 x	30m	x	3.75m	=	562.50
5 x	30m	x	3.75m	=	562.50
1 x	15	x	(5.0 + 3.75)	=	65.625
				=	39.0
1 x	10	x	3.90	=	
1 x	25	x	3.50m	=	87.50
1 x	6	x		=	
1 x	2.50	x	3.75m	=	9.375
					<u>1326.50 m²</u>

Continuation

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
③ providing semi dense refining concrete (S.D.R.C) all job						
	5	30m	3.75m	0.025	14.0625	
	5	30	3.75	0.025	14.0625	
	1	15	$\frac{(5+3.75)}{2}$	0.025	1.640	
	1	10	3.90	0.025	0.975	
	1	2.5	3.50	0.025	2.1875	
	1	2.50	3.75	0.025	0.234	
					33.16m ³	
④ Providing Subgrade & Shoulder complete job B.T.M.M						
	2	11	30	1.125	0.350	259.87
	2	1	520	1.125	0.350	215.75
P.C.P.M.M						
	2	13	30	0.50	0.20	78.0
	2	1	10	0.50	0.20	2.0
						355.625 m ³
⑤ providing non fire heat reflective thermoplastic comprehensive reflecting Glass Beads all job						

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>re-paving</u>					
2 x 250 x 0.10 =					70.0m ²
<u>peel & re-rendering</u>					
1 x 6 x 0.50 x 2 =					6.0m ²
<u>p.c. pavement</u>					
2 x 13 x 30m x 0.10 =					78.0
2 x 1 x 10 x 0.10 =					2.0
					<u>80.0m²</u>
⑥ providing planting of trees & maintenance in one year is all on.					
					0.350 x 50 = 17.50 Nos.
					<u>Saves = 18.0 Nos.</u>
⑦ painting main letter's complete all on.					
					44.0 x 5.0 = 220.0 per cent
⑧ providing boundary pillar or stone per foot on					
					8 by = 60.0 Nos.
<u>Final</u> 10/02/25 J.E. <u>Rev</u> 10/2/25 P.E.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Recon. entry</u>					
① providing road furniture Complete all sor.					
(i) 15m stone = 2.0 NOS					
(ii) 200mm stone = 3.0 NOS					
② Direction and place identification Board Complete 50.					
Size = $2 \times 1.22 \times 0.80 = 1.92 m^2$					
③ providing retro-reflective traffic sign zone Complete all sor.					
(i) 600mm equilateral triangle = 3.0 NOS					
(ii) 600mm circular = 1.0					
(iii) 600mm x 600mm rectangular = 3.0 NOS					
(iv) 900mm side octagon = 1.0 NOS					
<u>Final</u> 11/02/25 A.E.					
<u>Final</u> 11/02/25 A.E.					

Continuation