

Jayram Chondhary ke ghar to Ram Jela sardar
tols Hote Huye madhye vidyalaya Jaynagar Sukhaneagar
Schedule XLV-Form No. 134

MR-N/23-24 verpu/06 N. m. p.

DIVISION

SUB-DIVISION

109/24-25

MEASUREMENT BOOK

1st on A/c Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Jayram chaudhary Ice Canal To Ram Tola sardar Tola Huote Huze madhya vidyalay Jaymagar Sukshmagar Tak.					
Length of Road:- 2.750 km.					
Scheme:- MR(3054)/2023-24.					
Block:- Pratapgarh (Supaul)					

Name of Agency:- Sanjay Kr. Singh.					
Agreement No:- 12 M.B.O/2024-25					
A) Construction Cost:- 9655248=00					
B) 5 year maintenance Cost:- 1853756=00					
Total Agreement Amount:- 11509004=00					
Date of start:- 11-10-2024					
Date of Completion:- 10-07-2025					
Actual date of completion:-					
Record Entry:- 06-11-2024					
①) Clearing and grubbing road land etc - do - do -					
2x110 Nos x 25m x 1.00 = 5500 M ²					
					1.055 Hect

Continuation

2nd and final Bill

ABSTRACT OF COST

28

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
① Clearing and grubbing road land etc - do -					
Q.V.T.M.B.P. - (12) = 0.550 Hect.					
@ Rs = 76926.08/Hect.					
					= Rs = 42,309.200
② Const. of subgrade and earthen shoulder etc.					
Q.V.T.M.B.P. - (12) = 1505.00 m ³					
@ Rs = 264.51/m ³					
					= Rs = 398088.200
③ Const. of C.S.C. cur-II					
Q.V.T.M.B.P. - (12) = 36.217 m ³					
@ Rs = 3208.64/m ³					
					= Rs = 116207.200
④ Const. of W.B.M cur-II					
Q.V.T.M.B.P. - (12) = 43.600 m ³					
@ Rs = 6462.82/m ³					
					= Rs = 281779.200
⑤ Primer Coat etc - do -					
Q.V.T.M.B.P. - (12) = 581.33 m ²					
@ Rs = 57.68/m ²					
					= Rs = 33531.200

Continuation

Total Rs = 871914.200

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(iii) 600 X 450mm rectangle etc					
Q.V.T.M.B.P-(19) = 4.00 NO					
@ Rs = 4374.45/each					
= Rs = 17498.00					
(iv) 900mm side octagon etc					
Q.V.T.M.B.P-(19) = 4.00 NO.					
@ Rs = 8819.19/each					
= Rs = 35277.00					
(13/15) R.C.C M-15 Boundary pillar etc - do-do-					
Q.V.T.M.B.P-(19) = 26.00 NO					
@ Rs = 716.99/each					
= Rs = 18629.00.					
(19/19) Printing New Letter					
Q.V.T.M.B.P-(15) = 396 CM					
@ Rs = 0.77/Letter					
= Rs = 305.00					
(15/15) Planting of Trees etc					
Q.V.T.M.B.P-(26) = 85.00 x 10					
@ Rs = 1262.58/each					
= Rs = 107319.00					
Total Rs = 9185257.00					

Continuation

32 B.F. Rs = 9185257=00

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(16/18) Road marking etc.					
(i) At edge of B.T portion					
Q.V.T.M.B.P - (15) = 340 m ²					
@ Rs = 886.50/m ²					
					= Rs = 301410=00
(ii) At edge of P.C.C portion.					
Q.V.T.M.B.P - (15) = 210.00 m ²					
Less for V.T.M.B.P - (25) (-) 6.800 m ²					
Total = 203.200 m ²					
@ Rs = 995.20/m ²					
					= Rs = 202225=00
					= Rs = 202225=00.
(17/18) Fixing Jago of Mchay					
Q.V.T.M.B.P - (15) = 24:00 NO					
@ Rs = 12094.33/each					
					= Rs = 48377=00
(18/18) Plastering with Cement					
mortal (1:4) etc etc -					
Q.V.T.M.B.P - (26) = 203.200 m ²					
@ Rs = 137.55 m ²					
					= Rs = 27950=00
(19/18) Painting of two coat					
Q.V.T.M.B.P - (26) = 203.200 m ²					
@ Rs = 258.24/m ²					
					= Rs = 52474=00
Continuation					
Total Rs = 9817693=00.					

माफी मंजूर है
संजय कुमार सिंह