

Aggny Mital Kumar Singh

Schedule XLV-Form No. 134

Kala Pahad Mahudham to Kala Pahad SSB Camp

M.M.S.V (N.D.B)

EE R.M.D. Work Bhawanagar DIVISION

AE Nabbinga

SUB-DIVISION

NO-14515

MEASUREMENT BOOK

36
Sch.XLV-Form No. 134

Sch.XLV-Form No. 134				Contents of area	
Particulars	Details of actual measure				
	No.	L.	B.	D.	
	3rd & Final Bill				
M/W	Comm. of 1 From Kala				
	Pahar Mahvadhani To				
	Kala Pahar SSB Camp				
Agency	MITUL K.V. Singh				
Agreement NO	59 SBD /				23-24
D.O.S					18.1.24
D.O.C					17.1.25
MEASUREMENT					NIL
/ Signed					
26.03.25					
ZE					

ABSTRACT OF COST

(1) Provision & Fixing working			
Bench Mark	do		
02 NO. vide TMB P-27			
@ Rs 4564.66/each R.			9129.32
(2) Reference Pillars			
06 NO. vide TMB P-27			
@ Rs 2119.27/each R.			12716.22
(3) Clearing & Grubbing			
road land			
0.95 Hect, vide TMB P-27			
@ Rs 75573.34/Ha			71795.57
(4) Cutting of trees			
08 NO. vide TMB P-27			
Continuation			
@ Rs 357.26/each R.			2858.00

37
Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(5) Dismantling on P.C.C					
6					
153.75 m ³ , wide TMB P-27					
@ RA 683.75/m ³				RA.	105127.200
(6) Box cutting					
7					
97.52 m ³ , wide TMB P-27					
@ RA 103.91/m ³				RA.	10138.00
(7) Const. of embankment					
8					
58.51 m ³ , wide TMB P-28					
@ RA 63.01/m ³				RA.	3687.00
(8) Const. of embankment					
9					
For 100 m lead					
2847.10 m ³ , wide TMB P-28					
@ RA 177.64/m ³				RA.	505759.00
(9) Const. of embankment					
10					
For 1000 m lead					
593.88 m ³ , wide TMB P-28					
@ RA 261.09/m ³				RA.	155056.00
(10) Const. of subgrade &					
11					
earth shoulder					
1946.12 m ³ , wide TMB P-28					
@ RA 264.63/m ³				RA.	515213.00
(11) Const. of C.S.B					
12					
523.39 m ³ , wide TMB P-28					
@ RA 3252.24/m ³				RA.	1702190.00

Continuation

3093668.00

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(12/13) WBM Cur III					
		do			
293.02 m ² , vide TMB P-29					
@ RA. 4879.02/m ²				RA. 1429803=∞	
(13/14) Primer Coat					
3595.50 m ² , vide TMB P-29					
@ RA. 59.13/m ²				RA. 212602=∞	
(14/15) Primer Thick Coat					
		do			
3595.50 m ² , vide TMB P-29					
@ RA. 20.24/m ²				RA. 72773=∞	
(15/16) Mix Set Surface					
2 mm thickness					
3595.50 m ² , vide TMB P-29					
@ RA. 272.19/m ²				RA. 978659=∞	
(16/17) P.C. Pavement M30					
		do			
253.98 m ² , vide TMB P-29					
@ RA. 7770.61/m ²				RA. 1973580=∞	
(17/18) Hard Shoulder					
200.00 m ² , vide TMB P-30					
@ RA. 518.24/m ²				RA. 103648=∞	
(18/19) K.M. Stone					
02 No. vide TMB P-30					
@ RA. 2838.42/each RA.				5677=∞	
(19/20) 200m Stone					
06 No. vide TMB P-30					

Continuation

@ RA. 798.37/each RA. 4790=∞

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(20) (21) Providing & Fixing Loh of masonry project -					
04 No. wide TMB P-30					
@ RA. 11488.48/Each RA.					45954 ⁰⁰
(21) (22) Boundary Pillars -					
27 No. wide TMB P-30					
@ RA. 748.33/Each RA.					27688 ⁰⁰
(23) (24) 600 mm Equilateral & Triangle - do -					
13 No. wide TMB P-30					
@ RA. 4197.91/Each RA.					54573 ⁰⁰
(23) (25) 600 mm Circular -					
04 No. wide TMB P-30					
@ RA. 5621.64/Each RA.					22487 ⁰⁰
(24) (26) 600 mm x 450 mm rectangular -					
do -					
02 No. wide TMB P-30					
@ RA. 5475.90/Each RA.					10952 ⁰⁰
(25) (27) Road Marking on B.T Portion -					
188.00 m ² wide TMB P-31					
@ RA. 886.46/m ² - RA.					166654 ⁰⁰
(26) (28) Road Marking on P.C Portion -					
83.00 m ² wide TMB P-31					
@ RA. 1005.35/m ² - RA.					83444 ⁰⁰

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
($\frac{27}{29}$) Rumble Strips					
13.50 m ² , vide TMB P-31					
@ Rs. 272.19/m ² — RA.					3675 ⁰⁰
($\frac{28}{30}$) Road Marking Paint					
13.50 m ² , vide TMB P-31					
@ Rs. 886.41/m ² — RA.					11967 ⁰⁰
($\frac{29}{31}$) Planting of trees					
110 No. vide TMB P-31					
@ Rs. 1288.76/each RA.					141764 ⁰⁰
($\frac{30}{32}$) c/w in excavation for foundation					
262.10 m ³ , vide TMB P-31					
@ Rs. 398.62/m ³ — RA.					104478 ⁰⁰
($\frac{31}{33}$) Const. of PCC MIS					
as bench course					
29.378 m ³ , vide TMB P-32					
@ Rs. 6756.59/m ³ — RA.					198630 ⁰⁰
($\frac{32}{34}$) PCC 20 m c/w					
59.00 m ³ , vide TMB P-32					
@ Rs. 7757.17/m ³ — RA.					457791 ⁰⁰
($\frac{33}{35}$) Provide Weep Holes					
225 No. vide TMB P-32					
@ Rs. 144.86/each RA.					32594 ⁰⁰
($\frac{34}{36}$) Painting on Parapet					
41.28 m ² , vide TMB P-32					
@ Rs. 137.83/m ² — RA.					5690 ⁰⁰

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(35/39) Provision Rec mps pipe					
1000 mm ϕ					
15.00 m, wide TMB P-32					
@ Rs 7673.15/m — RA.					115097 =
(36/39) 300 mm irrigation pipe					
do					
40.00 m, wide TMB P-33					
@ Rs 1027.33/m — RA.					41089 =
(37/10) Brick Masonry work					
in cm — do					
217.73 m ² , wide TMB P-33					
@ Rs 622.01/m ² — RA.					1254812 =
(38/10) Plastering with cm					
247.50 m ² , wide TMB P-33					
@ Rs 211.49/m ² — RA.					52344 =
				RA.	10806883 =
Add 18-1. C.S.T					1945239 =
1-1. L.C					108069 =
S-free					224000 =
				RA.	13084191 =
Less 0.01 % below					1309 =
				RA.	13082882 =
Less Provisionary Payment					9088035 =
Net A/R =				RA.	3994847 =
/					
26-03-28 JC Continuation ME.					

