

Schedule XLV-Form No. 134

पं० २१८६१२२१ १९६०
२५ ११-

अध्यापक : DIVISION

अध्यापक

SUB-DIVISION

विभाग - अध्यापक विभाग

अध्यापक विभाग

MEASUREMENT BOOK

1667

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
A balance of cost					
(1) Boundary & fixing of					
Warranty bench mark					
bills and reference bills					
3.1 NBS					vide MBP-1
AP 2877-13 cost					
					Rs 2511-00
(2) clearing and grubbing					
the road land - to					
all complete to					
11715 feet.					vide MBP-1
at 7557-26/ feet					
					Rs 9787-00
(3) Excavation for road way					
in soil (Box cutting)					
36.75 m ³					vide MBP-2
1.575 m ³					" " P-11
38.325 m ³					
at 103-96/m ³					
					Rs 3784-00
(4) Cost of embankment					
with material deposited					
from road way cutting					
22.995 m ³					vide MBP-14
at 62-79/m ³					
					Rs 1448-00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Constn of embankment with materials obtained from borrow pits viz					
a) 1000 m lead					74.12 m ³
CE 260 = 28 / m ³					(vide Page 18)
					Rs 19326 =
(b) 100 m lead					
296.50 m ³ vide Form B P-15					
CE 187 = 16 / m ³					
					Rs 55771 =
(6) Constn of embankment and shoulder with approved materials with lead					
up to 1000 m.					
Qty - 186.035 m ³					
					vide Form Page 14
CE 264 = 42 / m ³					
					Rs 49191 =
7) Constn of granular sub base with materials					
grade I					
189.15 m ³ vide Form B P-3					
7.515 m ³ " " P-11					
198.665 m ³					
CE 3494 = 97 / m ³					
					Rs 694328 =
8) Paving, binding and					
construction with m. G-3					

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L	B	
		98.43 m ²	wide	area P-4
		5.60 m ²	..	.. P-12
		104.037 m ²		
		CE 5253 = 07 / m ²		
		— R 525706 = 7		
7. Paving and asphalt				
paved road with bit				
emulsion SS-1.				
		1327.37 m ²	wide	area P-13
		CE 58 = 32 / m ²		
		— R 82382 = 0		
8. Paving and asphalt				
Tack coat with bit				
		emulsion SS-1.		
		1327.37 m ²	wide	area P-13
		CE 20 = 32 / m ²		
		— R 28191 = 0		
11. Paving, laying and				
rolling of close graded				
mixed gravel containing				
material of 75 mm or less				
		1327.37 m ²	wide	area P-13
		CE 281 = 75 / m ²		
		— R 390891 = 0		
12. Paving/laying pipe bed				
of 200 mm dia				
		15.00 m	wide	area P-1
		CE 1211 = 62 / m		
		— R 19074 = 0		

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
13. Planting / Fixing of poles					
in (i) 12m poles					
— 1 Nos					vide Form P-16
CP Rs 3065 = 8/2 each					
— Rs 3066 = 0					
(ii) 20m poles					
— 2 Nos					vide Form P-16
CP Rs 250 = 86/-					Rs 1702 = 0
14) Planting & Fixing of cautionary					
mandatory and information					
traffic signs —					
(i) 600 mm equilateral Triangle					
2 Nos					vide Form P-16
CP Rs 5133 = 57/2 each					
— Rs 10267 = 0					
(ii) 900 mm Side octagon					
2 Nos					vide Pge-16
CP Rs 12981 = 40/ Nos					
— Rs 25963 = 0					
(iii) 600 x 750 mm octagon					
2 Nos					vide Form P-16
CP Rs 6867 = 39/ Nos					
— Rs 13735 = 0					
15) Planting of trees and					
their maintenance for one year					

Continuation

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L	B	
21. Boundary and Laying				
Rec. b/c n/s d/s				
— contents				
— 7.50m				under P-5
— 3.42 = 41/m				
— 75818 =				
22. Boundary and Laying				
Rec. b/c n/s d/s				
— 12.480m				under P-13
— 135 = 2/m				
— 1693 = 0				
— 2293375 = 0				
Adding				
(i) Rec. b/c n/s d/s				— 412 801 = 0
(ii) L.C. a 1/2				— 27934 = 0
(iii) Seigniorage Fee				— 36465 = 0
				— 276558 = 0
Deducting Previous Payments				
				— 1716945 = 0
				under P-9
Net Payable				Rs 1048636 = 0
Recd				
6/12/24				
SD				

Continuation