

3rd ON A/C Bill

23

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- const. of Road Rec					
H.L Bridge in 2025 30 Padampur					
at CH - 10200 km					
Agency :- Ashok Kumar					
Aggument No :- 36/NARAD/SND/24-25					
D.O.w/ order :- 25/10/2024					
D.O.w/ completion :- 24/04/2026					
Rate of Agg :- 5.29 % below					
D/E :-					
Re-ord Measurement					
1 S/F In position True to line					
level Pot-RTF Scanning					12.00 No

2) S/F/H HYSD Bar Reinforcement

in Super-Stru C-205

Main Girders → (A1-A1 or A1-A2)

28mm	2x12x18.44 @ 4.840 kg	2141.99 kg
28mm	2x12x18.44 @ 4.840 kg	2141.99 kg
28mm	2x6x19.608 @ 4.84 kg	1138.833 kg
28mm	2x6x18.316 @ 4.840 kg	1063.793 kg
28mm	2x6x16.43 @ 4.840 kg	954.254 kg
28mm	2x4x14.590 @ 4.840 kg	564.925 kg
16mm	2x12x17.006 @ 1.578 kg	644.051 kg
6mm	2x60x17.020 @ 0.222 kg	453.413 kg
10mm	2x311x7.512 @ 0.616 kg	2878.238 kg
6mm	2x58x1.035 @ 0.222 kg	26.653 kg
6mm	2x116x0.75 @ 0.222 kg	38.628 kg

Continuation

(A)

12846.769 kg

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			81F	Rs	31222741.
30/77) P/laying 4th media 5202					
vide Tm. B page (27) item (4)					
9.00 m ² @ 3228.93 /-				Rs	29510.
31/78) P/lverpholes 5201					
vide Tm. D page (27) item (3)					
100.00 No @ 156.39 /-				Rs	15639.
32/79) S/HH MSD Bas Reinforced					
vide Tm. B page (27) item (6)					
7.81 mt @ 8062.37 /-				Rs	629973.
				Rs	31897863.
ADD				Rs	318979.
1. cess 1%		(+)		Rs	5741615.
GST 18%		(+)		Rs	142357.
S. fee		(+)		Rs	1.
				Rs	38100814.
Deduct 5.29% below (-)				Rs	2015533.
				Rs	36085201.
Deduct previous paid bill (-)				Rs	29134215.
				Rs	6951066.

Continuation