

4th and final e/w

25

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of road :-	Const. of road from				under MMASuy
	L046 To Raha				
Agency :-	Sri Arbind kr. Singh.				
Agg.No:-	02 MGD/MMASuy/2024-25.				
Date of start :-	07/08/2024.				
Date of completion :-	06/08/2025.				

Record Entry

1. Earthwork in excavation
for structure do-

$$2 \times 30.00 \times 0.90 \times 1.70 = 91.80 \text{ m}^3$$

2. prov. PCC m-15 conc.
in open foundation do-

$$2 \times 30.00 \times 0.90 \times 0.15 = 8.10 \text{ m}^3$$

3. prov. PCC m-20 in
substructure do-

$$30.00 \times \frac{(0.75 + 0.40)}{2} \times 2.75 = 47.44 \text{ m}^3$$

4. prov. weep holes in
brick masonry do-

$$= 45 \text{ No.}$$

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Pedestrian,	2X5	X 3.00	X 0.300		9.00m ²
PCC,	2	X 40X	30.00	X 0.100	240.00
7.		prov. and fixing mmbsy			
		loged maintenance board do			
					= 4 NO.

B. M. M.
18/03/2023

J.E.

<u>Abstract of cost</u>					
(1/1).	prov. clearing and grubbing do—				
0.7425 Ha.	vide	T.M. B P	(20)		
@ RS 76926.08/Ha.				RS. 57117.0	
(2/2).	Scarifying existing Bitumen surface do—				
2691.19m ²	vide	T.M. B P	(20)		
@ RS 32.78/m ²				RS. 88217.0	
(3/3).	Const. of subgrade and earthen shoulders do—				
1377.00m ³	vide	T.M. B P	(27)		
@ RS. 264.72/m ³				RS. 364519.0	

Continuation

C.O-RS. 509853.0

Continuation