

Let on A/C Bill

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four Lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Const. of road					
Piprahi Bazar -					
- path: RCD road					
to Noriga Tale					
Name of Agency					
Mohammad Intiyaz					
Agreement No.					
SBD/MMGSY (Aushah) NDB/					
05/2024-25					
Date of Commencement: 30.08.24					
Date of Measurement:- 05.09.24					

Item No. 01	Setting Out				
i	Const. of reference & working B.M. - 0.362 km				
ii	Const. of reference pillars - 0.362 km				
Item No. 02	Clearing & grabbing road land				
	362.00 M x 3.00 M = 1086.00 M ²				
	- say 0.11 Ha				
Item No. 03	Excavation for roadways in soil				
	2 H x 8 H x 30 M x 0.375 x 0.100				
	= 18.00 M ³				

Continuation

Schedule XLV-FORM No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	

Item: 5 P/E Tr. Sign Board.

(i). 600 mm eq. & Δ = 2 No.

(ii). 800 mm Side octagon = 2 No.

(iii). [600 X 450] mm Rect = 2 No.

Item: 6 P/V road-marking

$$2 \times \left[\begin{array}{l} 2 \times 30 \\ 1 \times 2 \end{array} \right] \times 0.10 = 12 \text{ m}^2$$

$$= 0.4 \text{ m}^2$$

$$\text{Total} = 12.40 \text{ m}^2$$

15.04.2025
A.E.

B. B. B. B. B.

15.04.2025

A.E.

Seignorage fees upto date:-

vide P. - 83328.00 RS.

AS P. Agg = RS 452 11.02 $\rightarrow$ (A).

ABSTRACT OF cost:-

[1/1]. P/E B.M. Pillar 8.

Qty. VTMB.P. - (13) = 0.362 km

@ RS 5096.97/km = RS 1842.

[2/2]. constn. of ref. Pillar 8.

Qty. VTMB.P. - (13) = 0.362 km

@ RS 2369.15/km. = RS 858.

[3/3]. clean and grabbing

of road-land Nil.

[4/4]. EXC. for roadwar in

Soil.

Qty. VTMB.P. - (6) = 27.15 m³@ RS 190.23/m³ = RS 5162.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
[55]. congn. of Embk. from roadway cutting.					
Qty. VIMB.P. - (6) =					19.005 m ³ .
@ RS 69.59 / m ³ = RS					1323.
[56]. congn. of Embk.					
Qty. VIMB.P. - (18) =					468.35 m ³ .
@ RS 260.190 / m ³ = RS					121860
[77]. congn. of Embk.					
Qty. VIMB.P. - (18) =					117.090 m ³
@ RS 184.960 / m ³ = RS					21657.
[88]. congn. of earth Shoulder.					
Qty. VIMB.P. - (17) =					348.390 m ³ .
@ RS 263.72 / m ³ = RS					91877.
[99]. congn. of GSB & I.					
Qty. VIMB.P. - (14) =					38.39 m ³
@ RS 3792.160 / m ³ = RS					145581.
[1010]. P/V WBM Gr-III.					
Qty. VIMB.P. - (14) =					102.83 m ³
@ RS 5081.950 / m ³ = RS					522577.
[1111]. congn. of PCC par. (M30).					
Qty. VIMB.P. - (14) =					220.08 m ³ .
Qty. H = 219.370 m ³ @ RS					10.
9311.69 / m ³ = RS					2042694
[1212]. Lay. Brick Saling layer.					
Qty. VIMB.P. - (14) =					270 m ² .
P. - (18) =					92 m ²
Net Qty = 362 m ² @					
RS 486.28 / m ² = RS					176032.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
[13/16]. P/F KM Stone.					
Qty. VTMB. P. - (18) = 1 No.					
@ RS 3168.53 each = RS 3169.					
[14/17]. P/F 200 m Stone					
Qty. VTMB. P. - (18) = 1 No.					
@ RS 869.74 each = RS 870.					
[15/19]. P/F inf. Sign Board.					
Qty. VTMB. P. - (14) = 1 No.					
P. - (18) = 1 No.					
Net Qty = 2 No. @					
RS 15185.510 each = RS 30371.					
[15/20]. P/F Maintn. Board.					
Qty. VTMB. P. - (14) = 1 No.					
@ RS 15185.51 each					
= RS 15185.					

[17/21]. P/F MMGSY Logo Board					
Qty. VTMB. P. - (15) = 01 No.					
@ RS 15185.51 each = RS 15186					
[18/22]. P/F 600 mm Sq. & Tr. Sign Board.					
Qty. VTMB. P. - (19) = 2 No.					
@ RS 4685.89 each = RS 9372.					
[19/23]. P/F 600 mm Tr. Sign Board.					
Qty. VTMB. P. - (19) = 2 No.					
@ RS 5987.12 each = RS 12083.					
[20/24]. P/F [600X450] mm Rect. Tr. Sign Board.					
Qty. VTMB. P. - (19) = 2 No.					
@ RS 5987.120 each = RS 11974.					
[21/25]. P/V Road-marking.					
Qty. VTMB. P. - (19) = 12.40 m ²					
P. - (15) = 60 m ²					

Continuation

Net Qty = 72.40 m²

