

Schedule XLV-Form No. 134

पुस्तकें योग

साधना

DIVISION

साधना

SUB-DIVISION

1422

Measurement Book

राधा सिंह

2nd on A/c Bill

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Dhameswar					
Mahra to Ram Lal					
Makto.					
Agency:- Rasta Singh w/o					
Ranjeeet Singh Chau					
ndei Sareen Bihari					
24/10/24.					
Agreement No:- 11/531/14-25					
Date of Commence:- 8/10/24					
Date of Completion:- 7/10/24.					
Date:- 8/11/24. Below.					

Record Measurement

H.P Culvert

1. Earth work in excavation for foundation of structures - do- do- etc.

$$1.1m \times 2 \times 6.95m \times 1.4m \times 1.5m = 27.09m^3$$

$$Below pip. 1 \times 4.85m \times 1.5m \times 0.75 = 2.708m^3$$

$$29.8m^3$$

2. Sand filling in foundation trenches as per drawing and technical - do- do- etc.

$$85m \times 1.5m \times 0.1m = 0.742m^3$$

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
-do-do- etc. all					
Complete.					
(ii) Ordinary kilometer stone - 2 No					
(iii) 200m stone (precant) - 3 No					
(Road Marking) accp.					
6. Banding and laying of					
hot applied thermoplastic					
compound 2.5mm thick					
-do-do- etc. all couple					
1-cd Job					
2 x 10 x 30 x 60.100m = 60m ²					
etc.					

ABSTRACT

1. Providing & fixing of work					
ing Bech mark / reference.					
pillars - do - do - etc.					
Bech Mark pillar - 01 No VIMB, P-3					
@ 4785.06 — Rs 4785.00					
Reference pillar - 04 No VIMB, P-3					
@ 2228.75 — Rs 4457.50					
2. Clearing and grubbing					
Road level in sliding up.					
rooting wild - do - do - etc.					
Qty - 0.37 Hec. VIMB, P-3					
@ 76924.08 / Hec — 28463.00					
Continuation					37705 =

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3. Cutting of Trees incl. cutting, cutting - do - do - etc.					
⑤ North chow 300m to 600m					
Qty - 10 No VTM B, P-4					
@ 362.67					Rs 3627.00
4. Construction of Embankment with metanick - Jain for do - do - etc.					
Qty - 109.54 m ³ VTM B, P-4					
@ 26.18					Rs 28610200
Qty - 589.26 m ³ VTM B, P-4					
@ 237.90/m ³					Rs 140185200

5. Construction of subgrade and earth shoulder with - do - do - etc.					
Qty - 1359.20 m ³ VTM B, P-4					
@ 264.72					Rs 35991800
6. Construction of granular sub-base by providing well graded - do - do - etc.					
Qty 1363.00 m ³ VTM B, P-4					
@ Rs 3061.98/m ³					11114992
7. Providing layering spread ing compacting stone aggregates do - do - etc.					

Continuation Rs 1681444200

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Chute - do - do - etc.					
Qty 132 cu V.M.B, P-14					
@ 0.76 ———					10000
<u>12</u> 8.73 Reel Marking (CCP)					
Providing and laying					
of hot applied thermoplastic - do - do - etc.					
Qty 60 m ² V.M.B, P-15					
@ 1005.95 ———					603572
<u>13</u> 8.1 Earth work in excavation for foundation of structure - do - do - etc all complete					

29.8 m ³ Qty V.M.B, P-7					
169.418 m ³ Qty V.M.B, P-8					
199.218 m ³					
@ 405.83/m ³ ———					80849=
<u>14</u> 11.2 Sand filling in foundation - do - do - etc.					
0.742 m ³ Qty V.M.B, P-7					
2.508 m ³ Qty V.M.B, P-10					
3.25 m ³					
@ 684.68/m ³ ———					2225=
<u>15</u> 11.4 Providing M ₅ PCC (1:2:5) as levelling course - do - do - etc.					
4.6 m ³ Qty V.M.B, P-8					
25.314 m ³ Qty V.M.B, P-9					
29.914 m ³ @ 42.15.81 ———					125859=
Continuation					Rs 2989662=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
12.5 ¹⁶ Plain/reinforced concrete in substructure in do-do etc.					
33.74 m ³ Qty VTMB, P-8					
52.522 m ³ Qty VTMB, P-10					
7.08 m ³ Qty VTMB, P-11					
7.68 m ³ Qty VTMB, P-12					
101.022 m ³					
@ 82.09.35					829325=
9.3(3) ¹⁷ Providing and laying RCC Pipe NP-4 do-do etc					
7.5 m Qty VTMB, P-8					
@ 7736.04					58020=
11.4(ii) ¹⁸ Providing pcc on (1:2:4) concrete for plain concrete in open do-do etc all complete.					
108.15 m ³ Qty VTMB, P-10					
@ 7910.35					855504=
13.2 ¹⁹ Providing, fitting and placing HSD bar reinforcement do-do etc.					
0.498196 MT Qty VTMB, P-31					
0.665751 MT Qty VTMB, P-10					
1.163952 MT					
@ 73374.81					85405=

Continuation Rs 4817916200


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\frac{20}{13.1}$ Rcc Mass in Deck Slab Providing and laying reinforced cement con- crete in superstructure - do - do - etc.					
9.216 m^3 Qty VTMB, P-12 @ 9340.35/m ³ — Rs 86081=					
$\frac{21}{13.1}$ Providing and filling joint sealing compo- und - do - do - etc.					
30.10 RM Qty VTMB, P-12 @ 55.60 — Rs 1668=					
$\frac{22}{12.9}$ providing weep holes in brick masonry/ plain/Reinforced concd — do - do - etc.					
5.6140 Qty VTMB, P-10 @ 146.42 — Rs 8200=					
$\frac{23}{13.1}$ Drainage spouts com- plate - do - do - etc.					
4 No. Qty VTMB, P-13 @ 1410.38/m — Rs 5642=					
$\frac{24}{10.5}$ Painting on parapet wall painting two coats - do do - etc.					

Continuation Rs 4919007=

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
20.64 m ² Oly. MMB, P-8					
53.04 m ² Oly. VMB, P-13					
78.68 m ²					
@ 139.16/m ²					Rs 10253=
					Rs 4929260=
Add 18% GST					Rs 887267=
Add 1% L. cess					Rs 49293=
Add S.F.					Rs 69580=
					5935400=
(Less than 1.11% Belongt)					65883=
					Rs 5869517
(Less previous payment)					1812290=

Rs 4057227=


 09/05/2025