

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- construction of					
H.L Rec Bridge over local River at					
To 4 Tappu To Degrija					
Ch. Head :- MMGS (W.B)					
Agency :- m.p. Shafique Alam					
Agg :- 09/MMGS (W.B) MBO/2020-21					
D.O.W/Start :- 28-01-2021					
D.O.W/completion :- 27-01-2023					
Actual completion :- 16-02-2022					
1st year maints :- 17-02-2022					
To 16-02-2023					
O/E :-					

1) Restoration of Raincuts

do - all - c - job

1	4.00	1.25	0.30	1.50 m ³
1	8.00	1.00	0.30	2.40 "
1	2.00	0.90	0.30	0.54 "
1	6.00	1.00	0.30	1.80 "
1	8.00	0.80	0.30	1.92 "
1	2.00	0.75	0.30	0.45 "

8.61 m³

2) Making up of loose material/irregularities on shoulder c - job

1	5.00	1.00	-	5.00 m ²
1	12.00	0.90	-	10.80 "
1	10.00	1.00	-	10.00 "

Continuation

25.80 m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			8.4	8.1	25.80 m ²
	1	7.20	1.00	-	7.20
	1	10.00	0.90	-	9.00
					42.00 m ²
3) P/Applying 2 coats of water based cement paint c- Job					
		77.44	X 0.80	=	61.952
		2 x 3 x 77.44	X 0.40	=	185.856
					247.808 m ²
 22/01/23 22/01/23 AE 22/01/23 AE 					

Abstract of cost

1) Restoration of Raincoats

do - all - c - Job

vide T.m.B Page (30) itm (1)

= 8.61 m² 2td to 8.440 m²

@ 386.14/- Rs 3259.00

2) Making up loss of material

do - all - c - Job

vide T.m.B Page (31) itm (2)

= 42.00 m² @ 57.36/- Rs 2409.00

Rs. 5668.00

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/F	R	5668.00
3) 1/ Applying 2 coats of water based cement paint c-706					
vide Trib page (32) item (3)					
= 247.81 m ² Ad to 247.08 m ²					
		@ 94.00 /-		Rs	23294.00
1					
				Rs	28962.00
Adc	GST	12%	(1)	R	3475.00
	J.C.C.	1%	(1)	Rs	290.00
1					
				Rs	32727.00

4/1/23
23/1/23
A.A.

28/1/23
JB

Continuation