

N/Work:- Construction of MMSY road from Kauri to Kauri
Rein tola. Length of road - 1.500km -

Schedule XLV-Form No. 134

MMSY (G&L)

अधीन कार्य विभाग कार्य प्रमोशन सुधरी

DIVISION

अधीन कार्य विभाग कार्य प्रमोशन सुधरी SUB-DIVISION

MEASUREMENT BOOK

1002295

Agency:- Uttar Bihar Construction Co. Motihari.

2nd Year Maint. Bill

43

ch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: → 5 Yr. Maint. of Road					
from Koyadi to Koyasi Paimtola.					
Agency → M/s Ultra Bihar Const. Company					
Mithashi.					
Agreement No. → 06/SEP/2019-2020					
Dt of Start → 30.09.2019.					
Dt of completion → 29.06.2020					
Actual completion → 15.04.2023.					

(1) Restoration of Rain cuts / Berms with
soil masonry.

1x 3.75x 0.90x 0.300 =	1.02 m ³
2x 4.10x 1.00x 0.300 =	2.46 m ³
2x 6.25x 1.10x 0.300 =	4.13 m ³
2x 5.10x 1.25x 0.300 =	3.83 m ³
1x 7.25x 0.75x 0.300 =	1.63 m ³
2x 3.80x 1.25x 0.300 =	2.85 m ³
2x 7.10x 1.10x 0.300 =	4.68 m ³
2x 5.30x 0.95x 0.300 =	3.02 m ³
1x 9.00x 0.90x 0.300 =	2.43 m ³
2x 7.10x 1.05x 0.300 =	4.47 m ³
2x 6.00x 1.50x 0.300 =	5.40 m ³
2x 7.25x 0.95x 0.300 =	4.13 m ³
2x 6.50x 0.75x 0.300 =	2.93 m ³
1x 4.10x 1.10x 0.300 =	1.35 m ³

Abstract of cost.

(1) Restoration of Rain cuts/banks with soil along

844 wide Page no. (14) in m/s

@ 380.58/m² 78.94 m² Rs 30,043 = 00

(2) Making up of banks/shoulders

stripping excess soil from the side

844 wide Page no. (14) in m/s

@ 5837/m² 170.60 m² Rs 9958 = 00

(3) Maint of Road Signs

844 wide Page no. (15) in m/s

@ 10740/Km 0.60 Km Rs 172 = 00

(4) Repair of Pot holes mix

seal Surfacing using binder

844 wide Page no. (15) in m/s

@ 303.85/m² 26.71 m² Rs 8116 = 00

(5) Maint of 20m x 2m Stone

844 wide Page no. (15) in m/s

@ 51.44/Km 0.176 Km Rs 1282 = 00

Rs 48417 = 00

Less 0.014 below Rs 5 = 00

as per Rs 48412 = 00

14/5/15

14/5/15

Material Statement

CP
22-05-15
EE

Rs 98.67 m³

Rs 1-0.008 MT

Rs 0.052 MT