

मेसर्स का नाम :- श्री सुबोध चंद्र श्रीवास्तव एवं श्री सुबोध चंद्र श्रीवास्तव
शर्मा (NABARD) शर्मा 32242 नई दिल्ली भारत

Schedule XLV From No. 134. 3967
BIHAR P. W.D. शर्मा सुबोध चंद्र श्रीवास्तव 2023-2024

गोपनीयता अधिनियम 1987 का विभाग
कानून अधिनियम 1987 का विभाग DIVISION

सर्वोच्च न्यायालय और न्यायाधीशों का विभाग
अधिनियम 1987 का विभाग SUB-DIVISION

MEASUREMENT BOOK

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
N/Work:-	Construction of			H.L
	Bridge at Matuk Path			
	to Kajichack. in Barhara			
	Bhok Dist Bhagpur			
	Bihar.			
Head:-	NA BARD-			
Agency:-	Sanjay Kumar Singh.			
	Vill + P.O Kauniga			
	P.S. Bihiga Dist Bhagpur			
	(Bihar)			
Ag No:-	03	State Scheme NA BARD / SBD		
	2023-24.			
Date of Start:-	02-	12-	2023.	
Date of completion:-	01-	12-	2023.	
Date of Measurement:-	03-04-	2025.		

1) Providing and laying R.C.C in 30 grade concrete in pile foundation complete as per Drawing and technical Specification:-

Abutment(A1)	1	8.70	5.10	1.80	79.87
Cap					
Abutment(A2)	1	8.70	5.10	1.80	79.87
Cap					
Total qty:-					159.74m ³

2) supplying, fitting and placing HYSD bar reinforcement in foundation complete as per drawings and technical Specification.

Abstract of cost

18

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) 36) Construction of embankment with material obtained from borrow pits. lift up to 1.50m.					
align to TMB-P-10					
align 240.00m ³ @ 261.09/m ³ ⇒					62662.00
2) 38) Painting and lacering N.P. R.C.C. Hume pipe.					
align to TMB-P-10					
align 10.00m @ 7490.45/m ⇒					74905.00
3) 39) Dismantling of existing structure like culvert					

Bridge retaining wall-

wing wall- etc					
align to TMB-P-11.					
align 53.00m ³ @ 1684.96/m ³ =					89728.00
4) 40) Dismantling of existing structure like existing wall parapet wall. retaining wall.					
align to TMB-P-11					
align 163.42m ³ @ 507.17/m ³					
					⇒ 82882.00
align 20.625m ³ @ 296.89/m ³					
					⇒ 6124.00
5) (i) Bank work in excavation for structure in siding					
soil up to 3.00m.					
align to TMB-P-11.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
① pile - foundation -			23.66 MT		②
② pile cap -			8.76 MT		③
Total (A+B)			32.42 MT		
			④ 80098.54 MT		2596795.00
<u>sub structure:-</u>					
918) supplying fitting and.					
placing HYSD bar					
reinforcement in Bolt					
Abutment shaft and wing					
Retain wall					
alg vide TMB P. ①⑦					
alg	10.76 MT		80322.07 MT		
			⇒		864265.0

Subtotal Amount (Rs)	10344939.00
① Add @ 18% GST-	1862089.00
(b) Add @ 1% L Cell-	103449.00
(c) Add S. F	24625.00
G. Total Amount (Rs)	12335102.00
Less 1st R.A Bill Amt.	(-) 4700000.00
Net Payable Amount (Rs)	7635102.00/-
Stay Rs. 7635102.00/-	

Done by
03/04/25
JE