

N/W:- Construction of H.L. Bridge At Durmaniya to
Kamati tola Via Rampur Santhali (2 X 18.75 M)
Schedule XLV-Form No. 134 Span
Agency:- M/s Motilal Agarwal
(GEN)

(1)

Agg. No. - 025/PD/2022-23

DIVISION

Bansoi

SUB-DIVISION

Dandkhora

MEASUREMENT BOOK

1965

No -

4th & final bill

27

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of					
H.L Bridge Span 2×18.75 m					
at ch:- 15+00 Dumeriya					
to Kamal tala via Rampur					
Santhali Road with					
approach road.					
Agency:- 19/5 190th Annual					
Agreement No. 02 SBD/2022-23					
Date of Commencement:- 11/04/22					
Date of Completion:- 10/04/23					
Actual date of Completion:- 05/04/23					

Record measurement

Measurement ——— NIL

Abstract of Cost

① E/W in excavation

for STⁿ — EL2

No-1965

579.48 m³ O.V. 198ⁿ P-75

@ 334.58/m³ — Lt. 193882.00

② plw PCC 1915 levelling

Course open found — EL2

12.78 m³ O.V. 198ⁿ P-75

@ 6214.53/m³ — Lt. 79422.00

③ plw R.C.C 1930 in

Continuation

Attested
Executive Engineer
Rural Works Department
Works Division, Barsoi