

Schedule XLV-Form No. 134

N/o :- RED ROAD Naga Hat Beldi To ~~Naga Hat~~
Kharibasti Chandargan,

Abdullah

R.M.D. WORKS

DIVISION

(N.D.B)

KI SHAN GANJ-1

R.M.D. WORKS

SUB-DIVISION

BAHADURGANJ

MEASUREMENT BOOK

3503.

Agency :- Vikash Kumar Gupta.

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
N/W: Cons of Road from RCD Road Naya Hat launch to Khari Basti Chandrapur in Baladurganj block					
Agency:- Vikash Kumar Gupta Riz Lampanj					
Aggr. No:- 16/MMSY (AWSESH) NBD/ SDD/2024-25					
Date of Start:- 16-08-2024 MOL DIALING & POSTING BRIEF MOBILE DEPARTMENT EXECUTIVE ENGINEER					
Date of Completion:- 16-08-2025					
Actual Dt. of Completion:-					
Measurement					
① Earth work in Excavation for Foundation of str. as per — 1/					
Cut-off Wall:-					
2 x 2.1 x 0.30 x 0.15 = 2.79 M					
2 x 7.50 x 0.20 x 1.50 = 6.75 M					
Raft 1 x 2.50 x 7.50 x 0.30 = 5.63 M					
Apron 2 x 2.00 x 4.00 x 0.30 = 4.80 M					
Curtain- 2 x 6.00 x 0.75 x 0.75 = 6.75 M					
Wing Wall. 4 x 2.10 x 1.78 x 1.40 = 20.93 M					
Total = 47.65 M					
② Plain/reinforced concrete M-10					
(in open) found? complete as per — 1/					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ 41- 1258.749 / (w) 41- 91889.00					
Total: 41-				120,961,779 = w	
				12122460 = w	
Add 18x. L. S. T (H) 41-				2177420 = w	
				2182046 = w	
Add 1x. L. (L) (H) 41-				120968 = w	
				121225 = w	
Add Serq. Fee (H) 41-				197864 = w	
Total: 41-				1,45,93,031 = w	
				14623615 = w	
Less 12.9 % Below 41-				1882501 = w	
				1886446 = w	
Total: 41-				127,10,530 = w	
				12737169 = w	
Less Prev. all pay (H) 41-				3057139 = w	
Total: 41-				9680030 = w	
				9653,391 = w	
Subtotal					
570575					
5.8					
Shw					
7.50K					
AE					