

SINGHIA HEAR MADARSA TO DANGIHARA
SARWAR TOLA

Schedule XLV-Form No. 134

R.O.D WORKS

DIVISION

Kishangarh-1

R.O.D WORKS

SUB-DIVISION

Bahadurgarh

3579

MEASUREMENT BOOK

GHULAM SUBHANI

Name of work —
 Location —
 Quantity for which work is executed —
 Date of measurement —
 Name of the person —
 These items shall be repeated at the commencement of
 the measurement relating to each work.

Particulars	Details of actual measurement				Contents of Area
	No	L	B	D	
N/W -	1st on A/c Running Bill				
	MMGSY Road Singha				
	Near Madara to Dargipada				
	Sewer Tots				
N/A -	Gulam Subhani				
Agreement No - 44 SBD/MMGSY (ANSESH)/					
2024-25					
Date of start - 08/03/2025					
Date of completion - 07/03/2026					
Rate Approved = 9.71% below					

Measurement

① Construction of Reference
 working Bench Mark Pillar etc.
 $10 \times 30.4 = 300.4$
 $\Rightarrow 0.300 \text{ km}$

② Construction of Reference
 Pillars/Bench etc.
 $10 \times 30.4 = 300.4$
 $\Rightarrow 0.300 \text{ km}$

③ Clearing & Grubbing
 road land including
 uprooting wild vegetation etc.

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑦ P/v laying, spreading & compacting Stone aggregate M.B.M Gr-III - - -					
vide page - ⑤					86.05 M ³
					② RM 6116.90/M ³ = RS - 526359.00
⑧ Cons of Panel concrete, RCC Pavement (M30) thickness - - -					
vide page - ⑥					114.72 M ³
					② RS - 7832.47/M ³ = RS - 1127981.00
⑨ P/v Fixing of typical RRMGSY Intermediary Sign Board - - -					
vide page - ⑥					2.0 Nos
					② RS - 11743.24/Nos = RS - 23486.00
					214822.10
Add 18% for GST - ①					38668.00
Add 1% for LC - ①					2148.20
Add SF - ①					34447.00
					2590830.00
Less as per Agreement					
9.71% below ②					251570.00
					23,39,260.00
Final 23/05/25 JF		Shw		23.5.25 AF	

Continuation