

Magza Mashzakh pmd path to khali -

Schedule XLV-Form No. 134
अनुसूची खलव-फॉर्म नं. 134

अथ अष्टादशोऽध्यायः

DIVISION

Mashaura

SUB-DIVISION

Kumari Shilpi Singh

MEASUREMENT BOOK

497.

2nd and 3rd Bill
Construction Work Final Bill

Sch. XLV—Form No. 134

6

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Nagda Masrakh PWD Path to Khalispur khas tal.					
Agency - Kumari Shilpi Singh.					
Agg No. - OR/MR-3054N/MBD/2023-24					
Date of Agg! - 06-10-2023					
Date of completion - 05-07-2024					
Date of measurement - 03-04-25					

(1) Cleaning and grubbing

2x2 x 30.00 x 1.00 =	120.00 m ²
2x1 x 13.00 x 1.00 =	26.00 m ²
2x10 x 20.00 x 1.00 =	600.00 m ²
2x10 x 30.00 x 1.00 =	600.00 m ²

2x10 x 30.00 x 1.00 =	600.00 m ²
2x10 x 30.00 x 1.00 =	600.00 m ²
2x4 x 30.00 x 1.00 =	240.00 m ²
2x1 x 5.00 x 1.00 =	10.00 m ²
Total	2796 m²

(1) Filling of ... = 0.28 hee.

(2) G.S. B grading/II Pot. Pothole

03x 5.00 x 1.00 x 0.150 =	2.25 m ³
08x 4.00 x 1.00 x 0.150 =	4.80 m ³
04x 3.00 x 1.00 x 0.150 =	1.80 m ³
05x 5.00 x 1.50 x 0.150 =	15.69 m ³
06x 4.00 x 1.50 x 0.150 =	15.40 m ³
04x 3.50 x 1.20 x 0.150 =	2.52 m ³

Continuation

Abstract of cost

13


Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Logo of Project					
03 + 01 = 04 Nos.					
@ Rs 11375.81/each					Rs 45,503.24
(2) Cleaning and grubbing					
0.14 + 0.28 = 0.42 hec					
@ Rs 72697.86/hect					Rs 30,533.24
(3) KIB M U-3 Pot Patch					
19.20 m ² @ Rs 5442.99/m ²					Rs 1,05,050
(4) C.C. Pavement M30					
420.40 m ² @ Rs 8704.04/m ²					Rs 36,55,697
(5) M.S.B. grading II					
47.77 m ² @ Rs 2684.69/m ²					Rs 1,28,295.24
(6) WBM U-2 Pot Patch					
41.30 m ² @ Rs 5692.97/m ²					Rs 2,35,120.24
(7) KIB M U-3					
71.34 m ² @ Rs 5442.99/m ²					Rs 3,88,303.24
(8) Prime Coat					
951.20 m ² @ Rs 45.16/m ²					Rs 42,956.24
(9) Tack Coat					
6538.70 m ² @ Rs 21.08/m ²					Rs 1,37,836.24
(10) Mix Seal Surfacing					
1288.70 m ² @ Rs 287.61/m ²					Rs 3,70,643.24
(11) S.D. B.C					
131.25 m ² @ Rs 14849.85/m ²					Rs 19,49,043.24
(12) Const. of subgrade and earthwork					
Shoulders 1470 m ³ @ Rs 263.32/m ³					Rs 3,87,080.24

Continuation

Continuation

(25) Road marking on Bituminous Surface.		
280m ² @ Rs 784.74/m ² - Rs 2,19,727.20		
(26) Road marking on C.C Surface		

140m ² @ Rs 891.75/m ²	- B	1,24,845 = W
	Rs	82,92,754 = W
Add 18% U.S.T	(+ B)	14,92,696 = W
Add 1% L.C	(+ Rs)	82,928 = W
Add S.Fee	(+ B)	82,900 = W
	Rs	99,51,278 = W
Less 0.05% Below	(- B)	4,976 = W
	Rs	99,46,302 = W
Less previous paid	(- B)	26,41,434 = W
	Rs	73,04,868 = W
 07/05/25 A.E.	A.K. Kumar, 07/05/25 J.E.	
Work has been completed as per Specification.		

Arumay
07/05/25
J.E.

Arumay
07/05/25
J.E.