

12

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Const. of emb. (for 1000m lead).....					
153.30 m ³ Vide TMB P- (8)					
@ Rs 259.71/m ³ = Rs					39814.00
(6) Const. of emb. (for 100m lead)....					
432.35 m ³ Vide TMB P- (8)					
@ Rs 176.30/m ³ = Rs					76223.00
(7) Const. of subgrade & earthen shoulder...					
952.875 m ³ Vide TMB P- (8)					
@ Rs 264.51/m ³ = Rs					252045.00
(8) Granular subbase (GSR Gr.).....					
568.150 m ³ Vide TMB P- (8)					
@ Rs 4572.63/m ³ = Rs					2597940.00
(9) Water bound macadam (WBM 1000).....					
358.578 m ³ Vide TMB P- (8)					
@ Rs 5789.34/m ³ = Rs					2075930.00
(10) P/V & laying 300mm dia H.P.					
37.56 m Vide TMB P- (8)					
@ Rs 995.97/m = Rs					37349.00
(11) P/V & fixing of typical indicating sign board with logo.....					
4.00 Nos Vide TMB P- (8)					
@ Rs 12415.50/No = Rs					49662.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				9/8-8	5186392.00
Add Labour cess @ 1% = Rs					51864.00
Add GST @ 18% = Rs					933551.00
Add S. Fee Vide TMSP (10) = Rs					108077.00
					Rs 6279884.00
Less below @ 0.11% = Rs					6908.00
					Rs 6272976.00
Less previous bill payment = Rs					2758779.00
					Rs 3514197.00
29.02.25 S.E.				27.3.25 A.E.	