

बेहान

Shedule XLV Form No. 134.

1085 Katoor 1051 to Rajwara Kala DIVISION

SUB-DIVISION

Measurement Book


1139

Patrika's Waringhni panchratich P.S. Ltd.

2nd & final Bill

28

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Repair & maintenance of road from L085					
Rajoor (05) to Rajwara Kda.					
Agency: - M/s Tejendra Varshni					
Infra Tech Pvt. Ltd. Patna.					
A/c. No: - 05 MBD/2024-25					
Date of Commencement - 07/09/2024					
Date of Completion - 06/06/2025					
Measurement					
NIT  05/05/25					
AE					

Abstract of cost					
1/1) Cleaning & grubbing of road land					
to					
VTMB P-18					
0.46 Hect @ Rs. 76926.08/Hect					
= Rs. 35386.00					
2(a)/3) Construction of					
Shoulder of earthen					
Shoulders					
to					
100 m length VTMB P-18					
1113.12 m ³ @ Rs. 173.51/m ³					
= Rs. 193137.00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
24/29) painting two coats					
on new surfaces					
— do —					
VTMB P-23					
18.88 m ² @ Rs. 139.16/m ²					
					= Rs. 2627.00
25/30) plastering with C.M.					
(1:4) on B.W.					
— do —					
VTMB P-24					
62.72 m ² @ Rs. 207.09/m ²					
					= Rs. 12989.00
26/31) painting two coats					
on new surfaces					
— do —					
VTMB P-24					
62.72 m ² @ Rs. 139.16/m ²					
					= Rs. 8728.00
Total = Rs. 7779591.00					
Add 184.457 @ 14.65 = Rs. 1478122.00					
87.622 = Rs. 112418.00					
= Rs. 9387					
93870131.00					
93870124.00					
Less 3.57 @ Rs. 328892.00					
Per apr. = Rs. 9041239.00					
Less for previous = (Rs. 5327926.00)					
Payment = Rs. 37,13,333.00					

C.P.
13/10/25

Continuation
05/05/25
ATC

3713327