

Schedule XLV-Form No. 134

Name of Person - Pithariga Kala Pcc Road to Pithariga
Kala Haritan Tolla (N.M.P. - 2018)

Darbhanga - 2

DIVISION

Tale

SUB-DIVISION

Section - 01

1505

MEASUREMENT BOOK

Agency - Santosh Kr. Singh

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	2m				
NW:- Const. of road from Pithorizy Kalya PCC Road to Pithorizy Kalya Harigan to.					
Agreement No-09/MBD/2024-2025 (MR-3054)					
Agency:- Sri Santosh Kumar.					
Date. of start-11-11-2024					
Dte of Completion- 10-08-2025					
<u>Record entry.</u>					
1.	Const. of Embankment with Mast. obtained from borrow pits with all comp.				
	7	30.0	$\frac{60+0.70}{2}$	0.75	133.875 M ³
(i) Load up to 200 M of 40%.					
$133.875 \times 40 / 100 = 53.55 \text{ M}^3$					
(ii) Load up 100 M of 60% of					
Total e/w- 133.875 M ³					
$133.875 \times 60 / 100 = 80.325 \text{ M}^3$					
2.	Const. of Subgrade and Earthwork shoulder with all comp.				

Continuation

Sch.XLV-Form No. 134

Sch.XLV-Form No. 134					
Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	7	30.00	0.70	0.65	95.55 M ³
	4	30.00	0.30	0.105	4.50 M ³
	3	30.00	0.30	0.125	3.375 M ³
	5	30.00	0.30	0.125	5.625 M ³
					109.05 M ³
3.	RCC MIS in kilometre				
	stone with all comp.				
	(i) 1KM stone — 2 Nos.				
	(ii) 200M stone — 1 No.				
4.	Pro. and fixing of road				
	stone with all comp.				
	1	20.00	= 20 Nos.		
5.	Pro. and fixing of repara-				
	reflectorised sign board				
	with all comp.				
	(i) 600mm Equilateral triangle — 6 Nos.				
	(ii) 600mm Circular — 6 Nos.				
	(iii) 600mm x 450 mm rectangular — 4 Nos.				
6.	Pro. and fixing of hot				
	applied thermoplastic				
	compound with all				
	comp.				

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
2	5	30.w	0.100	=	36.0 m ²
2	10	30.w	0.100	=	60.0 m ²
2	1	30.w	0.100	=	6.0 m ²
					102.0 m ²
					Unit PH-100.0 m ²

7.

Pro. and fixng of MR
 informationary sign board
 and maint. Board with
 all comp.

1 3.w = 31.4 m²

~~Nikhil~~
 27/2/25
 AE

~~Arjun~~
 27/2/25
 AE

work has been completed.

No huge contractor.

~~Arjun~~
 27/2/25
 AE

length of road - 500 m

Continuation

Has. connected - 1 Nos

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	ABSTRACT OF COST				
1.	clearing and grubbing road 10' x 10' with all comp.				
	vide TMB P.No- 5				
	Rate 2 1/2 - 0.060 Mq.				
	Rs 76926 - 08/11/19. — Rs 4616.00				
2.	Const. of Embankment with mat. obtained from borrow pits all comp.				
	vide TMB P.No- 09				
	Rate 1(i) 53.55 M ³				
	Rs 257.97/M ³ — Rs 13,814.00				
3.	Const. of embankment with mat. obtained from borrow pits with all comp.				
	vide TMB P.No- 09				
	Rate 1(ii) 53.55 M ³				
	80.325 M ³				
	Rs 185.28/M ³ — Rs 14883.00				
Continuation					Rs 33,313.00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
$\frac{4}{4}$	Const. of subgrade and curb/shoulder with all comp. vide TMB P.No- 2 Item (2)- 109.05 m^3 @ $261.51/\text{m}^3 \rightarrow 28518.00$				
$\frac{5}{5}$	Pro. laying & spreading and compaction of WBM gr. 1st with all comp. vide TMB P.No- 5 Item $\frac{2}{5} - 21.08 \text{ m}^3$ @ $5724.56/\text{m}^3 \rightarrow 120674.00$				
$\frac{6}{6}$	Const. of dry lean cement concrete with all comp. vide TMB P.No- 5 Item $\frac{3}{6} - 36.56 \text{ m}^3$ @ $6624.49/\text{m}^3 \rightarrow 242206.00$				
$\frac{7}{7}$	Const. of Panel Plain Cement concrete gr. M30 with all comp. $424,711.00$				

Continuation

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	vide TMS		p. No - 11		
	from 2 (7)		3 Nos.		
	Qs 15236-67/No		— 8		45710:00
$\frac{12}{12}$.	Pro. and fixing of retro-reflectorisied sign board with all comp.				
	vide TMS		p. No - 10		
	from 5 (i)		6 Nos.		
	Qs 5180-77/No		— 8		30605:00
$\frac{13}{13}$ -	Pro. and fixing of				
	retro reflectorisied sign board with all comp.				
	vide TMS		p. No - 10		
	from 5 (ii)		6 Nos.		
	Qs 6277-41/No		— 8		37664:00
$\frac{14}{14}$.	Pro. and fixing of retro-reflectorisied sign board with all comp.				
	vide TMS		p. No - 10		
	from 5 (iii)		4 Nos.		
	Qs 6156-96/No		— 8		24628:00
					830,11,316:00

Continuation

Continuation