

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग कार्य प्रमंडल अररिया।

पत्रांक.....11167.... /अररिया,

दिनांक.....19/5/25

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, अररिया।

सेवा में,

सचिव सह शक्ति प्रदत्त पदाधिकारी
ब्राडा (BRRDA)
बिहारपटना।


विषय:- Nabard Bridge योजना के पथ में कराए गए कार्य के भुगतान हेतु
अधियाचना के संबंध में।

महाशय

उपर्युक्त विषय के संबंध में कहना है कि अधोहस्ताक्षरी कार्यालय से कार्यान्वित हो
रहे Nabard Bridge योजना के पथ में संवेदक के विपत्र का भुगतान मापीपुस्त के अनुसार
आवंटन उपलब्ध कराने की कृपा की जाय।

अनु० -विवरणी।

विश्वासभाजन


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, अररिया।

19/05/25

Format for Requisition of Allotment under NABARD (Bridge)

Name of Division :- R.W.D. Works Division, Araria												
Name of Circle :- R.W.D. Works Circle Kishanganj												
SL NO.	Year	Block	Name of Road	Name of Agency	Amount of A.A. (In Lakh)	Amount of Agreement (Main Work) (In Lakh)	Allotment Received (In Lakh)	Total Expenditure (In Lakh)	Value of Work as per Measurement (In Lakh)	Current Demand (In Lakh)	Physical Status of Work (Completed/ Incomplete)	Remarks
1	2024-25	Kursakatta	Construction of RCC Bridge at L028-T02 to Kolua (VR28) Near Kolua Chowk	Bagmati Construction Company	221.00000	188.56101	85.61463	85.61463	115.70289	30.08826	Incomplete	
2	2023-24	Araria	Construction of Rcc Bridge in Musaldanga Mirzapur Janta Hat to PMGSY Road at-CH-1.10 KM	Arpit Engicon Private Limited	367.6200	358.33786	71.00000	71.00000	223.23528	152.23528	Incomplete	
3	2023-24	Araria	Construction of Rcc Bridge at Rampur se Mohanpur Jhamta 300 m from Maheshkhol Village (Mahesh khol Jhamta road)	MD.Shaique Reza	218.36000	179.5609	113.34100	113.34100	174.77689	61.43589	Completed	
4	2023-24	Araria	Construction of Rcc Bridge in Palasi Madanpur Khursalighat at CH-2.5 km from Rampur chowk	MD.Shaique Reza	154.68000	129.4094	114.12090	114.12060	126.13119	12.01029	Completed	
5	2023-24	Araria	Construction of Rcc Bridge at L-28 Jamma se Khamgada end of Khamgara Village	MD.Shaique Reza	218.24000	176.97747	104.00000	104.00000	172.46176	68.46176	Incomplete	
6	2023-24	Araria	Construction of Rcc Bridge At Satvitta se Surjapur 300 m Beside Belba Pull	MD.Shaique Reza	211.14000	177.1677	148.57683	148.57683	172.85014	24.27331	Completed	
					1391.0400	1210.0143	636.6534	636.6531	985.1582	348.5048		

Certified that _____

01. All Works have been done as per specification of estimate and Agreement.
02. All reports of laboratory test have been received and found satisfactory.
03. Works have been Supervised by the Authority concerned.

Engineer
17/11/24

Executive Engineer,
R.W.D. Works Division,
Araria